



Report of Field Density ASTM D6938

Project: PORTLAND ME - THE PARK DANFORTH - CONSTRUCTION MATERIALS TESTING SERVICES Project Number: 14-0065.2

Client: THE PARK-DANFORTH

Field Density Test Results


Test #	Test Date	Tech	Test Location	Elev Feet	Test Depth	Lab ID	Dry Density	Moisture Content Percent	Compaction Percent	Required Compaction
79	3/8/2016	KBG	E (-12) / 6.5	121	12	20078G	135.9	3.6	98.5	95
80	3/8/2016	KBG	E (-12) / 7	120	12	20078G	134.8	3.5	97.8	95

Laboratory Compaction Test Reference

Lab ID	Date Received	Material Source	Material Type	Method	Max Dry Density PCF	Optimum Moisture Content (%)	Comments
20078G	10/22/2015	Shaw Brothers S-Pit	Aggregate Base	ASTM D-1557 Modified C	137.9	5.4	

Elevation Notes:

Comments:



Reviewed By