



The main trusses have been installed. Due to a stairwell we had to double up trusses on either side creating a gap in the trusses. Mainly trusses have designed this dog house dormer for us. The walls are 2x6 240c per their specifications. The trusses will sit on a double 2x6 top plate 240c. I have provided the nailing plan for existing trusses to meet their specs. Dormer matches 12 pitch of rest of roof and so does overhangs.