

4/18/02 - Decking + porch ~~rotting~~ - guards existing +
roof existing - only fixing porch + supports. +M

7/25/02 - measured sonar tube depth - 1 at 3 FT 2 inches
other at 3 ft 8 inches - Solid stone/Bedrock at hole depths
and were checked by myself - OK to pour -

02/11/04 - work has been completed + appears
to meet the conditions of permit. J.A.

Ursant BC # 185 # 4

permit # 02-0371