CITY OF PORTLAND FIRE PREVENTION BUREAU

380 Congress Street, Portland, Maine 04101 fireprevention@portlandmaine.gov (207) 874-8400

NOTICE OF VIOLATION AND ORDER TO CORRECT

March 15, 2018

NORWAY SAVINGS BANK PO BOX 347 NORWAY ME 04268

Location	CBL	Inspection Date
1200 CONGRESS ST	189 A013001	2/1/2018
Inspector	Inspection Type	Status
Edward Dexter, Jr.	FP Routine Inspection	Failed

The City of Portland Fire Department inspected this property, and found the fire and life safety code violations listed below, which you are hereby ordered to correct. You must propose a date of completion to remedy each violation, a final date of completion, and a date of re-inspection.

You must send this form to the Fire Prevention Bureau no later than 3/30/2018.

Your failure to submit a plan of action by the date provided, or to correct any violation within the applicable time frame, may result in legal action against you, the imposition of civil penalties, and the pursuit of other legal remedies.

Violation	Proposed Date of Completion
PORTLAND FIRE DEPARTMENT CHAPTER 10 SECTION 12 KNOX BOX REQUIRED; Knox Boxes are required for all buildings with fire alarm or suppression systems. 2nd set of keys and key fob required to gain access to all areas	//
NFPA 101-7.9.3 EMERGENCY LIGHTS REQUIRE MAINTENANCE; 7.9.3 Periodic Testing of Emergency Equipment 7.9.3.1 Required emergency lighting systems shall be tested in accordance with one of the three options offered by 7.9.3.1.1, 7.9.3.1.2, or 7.9.3.1.3. 7.9.3.1.1 Testing of required emergency lighting systems shall be permitted to be conducted as follows: (1) Functional testing shall be conducted monthly with a minimum of 3 weeks and a maximum of 5 weeks between tests, for not less than 30 seconds, except as otherwise permitted by 7.9.3.1.1(2). (2) The test interval shall be permitted to be extended beyond 30 days with the approval of the authority having jurisdiction. (3) Functional testing shall be conducted annually for a minimum 1-1/2 hours if the emergency lighting system is battery powered. (4) The emergency lighting equipment shall be fully operational for the duration of the test required by 7.9.3.1.1(1) and (3). (5) Written records of visual inspections and tests shall be kept by the owner for inspection by the authority having jurisdiction. check all floors	
NFPA 1 EXCESSIVE/DISORDERLY STORAGE; Reference NFPA 1 for excessive fuel-load. Need to keep materials proper distance from elec panels 3rd fl	//
NFPA 101- 37.2.10 MARKING OF MEANS OF EGRESS (COMBINED MERCANTILE AND PARKING STRUCTURES); Where an exit is not immediately apparent from all portions of the sales area, means of egress shall have signs in accordance with Section 7.10. Label door to roof access	

Violation		Proposed Date of Completion
protection for personnel for with 590.6 (A) and (B). This supply temporary power to e maintenance, repair, or dem	ext. cord used for permenant wiring; Ground-fault all TEMPORARY wiring installations shall be provided to comply section shall apply only to temporary wiring installations used to equipment used by personnel during construction, remodeling, nolition of buildings, structures, equipment or similar activities.	
FINAL DATE OF COMPLE	TED VIOLATION(S)	//
FIRE PREVENTION BURE	AU RE-INSPECTION OF COMPLETED VIOLATION(S)	//
	ight to reject or modify any proposed plan of action, and may chnical capacity to complete the proposed plan. Please contac	
understand that I must co.	ations listed within the timeframes provided. If I require add ntact the Fire Prevention Bureau <u>prior to the deadline</u> to requay of a section to grant or deny.	
v	it is my responsibility to schedule a reinspection of my prope so. My failure to schedule a reinspection shall be deemed ar remedied.	•
1 .	s agreement, I understand that I am liable for penalties pursunces $\S\S$ 1-15 and 10-25, and 30-A M.R.S. \S 4452 and may be	
Date	Responsible Party	
Date	Responsible Party	
SEEN AND AGREED		
Date	Fire Prevention Bureau	