

4/28/03 - STAIRS TO NEW ATTIC SPACE NOT CODE COMPLIANT - Treads + Risers Not Correct - treads too short (9-9 1/2) + Risers at 7 3/4 - 8 inches. The space for mid landing at just 36 inches. Upstairs in attic OK to close in. Front steps being put on w/w permit - will come in to do after fact permit for front stairs + apply for new permit for side stairs. Jan 14

5/20/03: Re-inspect - Corrections not made - plans not followed - will be # diffused to correct because bathroom already in at head of stairs - advised owner to contact Contractor & Workout Solution - advised MTW of situation (D)

Also: See permit # 03-0427 for work on exterior stairs (D)

10/5/03 - See amendment (permit # 030427) for notes. )  
Closed out