

R. W. Gillespie & Associates, Inc.

86 Industrial Park Road, Suite 4, Saco, ME 04072 207-286-8008
P.O. Box 289, Augusta, ME 04332 207-623-4914
200 Int'l Drive, Suite 170, Portsmouth, NH 03801 603-427-0244

LETTER OF TRANSMITTAL

City of Portland, Portland Int. Jetport
1001 Westbrook Street
Portland, Maine 04102

Date:	August 2, 2010	Project No.:	557-14
Attention:	Mr. Cuyler Feagles (cmf@portlandmaine.gov)		
Re:	Laboratory Testing Terminal Enhancement, Portland Int. Jetport Portland, Maine		

We are sending you attached laboratory test results.

Laboratory No. (s)	Test (s) Performed
11402	Asphalt Core Results

Remarks:

Copy To: Roy Williams: rsw@portlandmaine.gov
Jim Stanislaski: jim_stanislaski@gensler.com
Cliff Takara: clifford_takara@gensler.com
Lacey Fogg: Lacey.Fogg@amec.com
Mike Fusco: mfusco@tcco.com
Shaun Winner: swinner@tcco.com
Phil Coleman: pcoleman@tcco.com
Elizabeth O'Toole: eotoole@tcco.com
TMM@portlandmaine.gov
ldobson@portlandmaine.gov

bcyculski@tcco.com
rdixon@tcco.com
gmitchell@tcco.com
dlasher@tcco.com

Signed: Suzan A. Michaud

If enclosures are not as noted, kindly notify us at once.

Asphalt Core Results

Project:	Terminal Enhancement
Project No:	557-14
Date Paved:	July 23, 2010
Date Cut:	July 23, 2010
Date Tested:	July 28, 2010

Lab No.:	11402
Mix Type:	19 mm Binder (Mix #491)
Supplier:	Pike Ind.
Tested by:	MCS
Cores Cut by:	Pike Ind.

Theoretical Maximum Density (G_{mm}): 2.509

Core Number	Location		Bulk Specific Gravity (G_{mb})	Density (pcf)	Percent Compaction ($G_{mb}/G_{mm} \times 100$)	Thickness (inches)
C-1	10+24	Centerline	2.400	149.8	96%	2 1/8"
C-2	7+38	1' Left	2.366	147.7	94%	2 1/4"
C-3	4+70	10' Right	2.352	146.8	94%	2"

MTG

Notes:

R.W. GILLESPIE & ASSOCIATES, INC.

86 Industrial Park Rd., Suite 4, Saco ME 04072, 207-286-8008 / 200 Int'l Dr., Suite 170, Portsmouth NH 03801, 603-427-0244