

R. W. Gillespie & Associates, Inc.

86 Industrial Park Road, Suite 4, Saco, ME 04072
200 International Drive, Suite 170, Portsmouth, NH 03801
ME 207-286-8008; Fax: 207-286-2882
NH 603-427-0244; Fax: 603-430-2041

LETTER OF TRANSMITTAL

Date:	November 3, 2004	Project No.:	438-05
Attention:	Mr. Phillip Doughty (pdarch@maine.rr.com)		
Re:	New Jetways & Addition to Baggage Claim Laboratory Testing Portland, Maine		

Doughty & Associates, Inc.

362 U.S. Route One

Falmouth, Maine 04105

We are sending you attached laboratory test results.

Laboratory No. (s)	Test (s) Performed
11/01/04	Ultrasonic Inspection Report

Remarks:

Copy To: Roy Williams (rsw@ci.portland.me.us)

Signed: Suzan A. Bullock

If enclosures are not as noted, kindly notify us at once.

Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES
80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04108 • TEL: (207) 799-8911 • FAX: (207) 789-7251

November 1, 2004

R. W. GILLESPIE & ASSOCIATES, INC.
86 Industrial Park Road, Suite 4
Saco, ME 04072

RE: Portland Jetport Terminal Expansion
Portland, ME
QAL 04-781
Project# 438-05

ATTN: ROBERT GILLESPIE

This letter will serve as my report for ultrasonic inspection. On 11/01/04 inspection was performed on the following.

FIRST FLOOR


All moment connections W-Y.1-41-47 (tops only) were inspected and found acceptable, except W41 was rejected for incomplete penetration and X47 is not done yet.

THIRD FLOOR/ROOF

(3) Column cap splices 41Y, 44Y, 41Y.1 were inspected and found acceptable.
All moment connections X-Y.1-41-47 (tops only) were inspected and found acceptable.

If you have any questions please call me at 799-8911.

Sincerely,



DAVID L. PRATT JR.
LEVEL II CWI# 97100861

MTG