



Reviewed for Code Compliance
Inspections Division
Approved with Conditions

To: Portland Fire Department

Project: 2282 Congress Street, Portland Me

Contractor installing system: AAA Fire Extinguisher 328 Rodman Road, Auburn Date: 09/30/15

We will be installing an UL1254 gas station suppression system to manufacturer's and NFPA specifications. We will be installing 15-Pyrochem Attd 2 system bottles to cover the 5 island dispensers. There is two means of actuation, a manual pull release as well as heat detectors above each dispenser. Upon actuation the bottles will discharge and the pumps will automatically shutdown.