

Material Order List For Plan 1LJ2016

Quantity	Material	Type
14	6' Railing Kit	TimberTech
4	6' Stair Railing Kit	TimberTech
20	42" Post Cover	TimberTech
20	Post Caps	TimberTech
10	5/4 x 6 x 16	TimberTech
37	5/4 x 6 x 20	TimberTech
1	12" Diameter Footing	
3	16" Diameter Footing	
1	22" Diameter Footing	
6	1 x 8 x 8	TimberTech
7	9/16" x 12' x 12' Fascia	TimberTech
1	2 x 10 x 8	Pressure Treated
1	2 x 10 x 12	Pressure Treated
14	2 x 10 x 16 SYP	Pressure Treated
8	2 x 10 x 20 SYP	Pressure Treated
4	2 x 12 x 16	Pressure Treated
10	4 x 4 x 8	Pressure Treated
6	6 x 6 x 10	Pressure Treated
20	Deck Flashing (feet)	
1	Silicone Caulk (1 tube)	
6	Post Base Connector	
6	Concrete Anchor	
20	Single 2 x 10 Joist Hanger	
1	Double 2 x 10 Joist Hanger	
82	1/2" x 5" Lag Bolt with washers	
3	Joist Hanger Nails (lbs)	
3	16# Framing Nails (lbs)	



10	Decking Screws (lbs)
7	Concealed 2x10 Joist Hanger

Local TimberTech Dealers

Hancock Lumber-Windham

8 miles
409 Roosevelt Trail
Windham, ME 04062
2078926711
www.hancocklumber.com

Hammond Lumber-Portland

8 miles
300 Riverside Street
Portland, ME 04103
2077718880
www.hammondlumber.com

Hancock Lumber-Yarmouth

15 miles
258 Main Street
Yarmouth, ME 04096
2078465555
www.hancocklumber.com

Hancock Lumber-Kennebunk

23 miles
95 YORK ST
KENNEBUNK, ME 04043
2079856565
www.hancocklumber.com

Lavalley Lumber-Sanford

24 miles
New Dam Road
Sanford, ME 04073
8003395557



www.lavalleylumber.com

Hancock Lumber-Bridgton

28 miles

116 Portland Road

Bridgton, ME 04009

2076478333

www.hancocklumber.com