

**Advanced Fire Protection Services**

P.O. Box 81 Minot, Maine 04258

Tel (207)783-3650

**Report of Inspection**

Cell (207)513-6480

**Annual and Other Items**

Date 7/16/18 Inspector Dean Campbell System 4" Central Dry  
 Location 17 Bishop Street Portland, Maine  
 Building \_\_\_\_\_ Location of Valve Basement

**Dry Systems**

**Riser 1**

Water Pressure 70 PSI  
 Air Pressure 34 PSI  
 Trip Pressure 13 PSI  
 Trip Time 108 SEC

**Riser 2**

Water Pressure \_\_\_\_\_ PSI  
 Air Pressure \_\_\_\_\_ PSI  
 Trip Pressure \_\_\_\_\_ PSI  
 Trip Time \_\_\_\_\_ SEC

**Riser 3**

Water Pressure \_\_\_\_\_ PSI  
 Air Pressure \_\_\_\_\_ PSI  
 Trip Pressure \_\_\_\_\_ PSI  
 Trip Time \_\_\_\_\_ SEC

Were Auxiliary Drains Checked YES Does Visible Piping appear pitched YES

**Piping**

Does All Visible Piping appear to be connected YES Piping Free of Rust YES  
 Are All Visible Hangers in Place YES All Visible Piping Free of Damage YES

**Heads**

All Visible Heads Free of Damage YES All Heads Free of Paint/Debris YES  
 Standard Heads Less Than 50yrs YES Last Sample Taken \_\_\_\_\_  
 Quick Response Heads Less Than 20yrs YES Last Sample Taken \_\_\_\_\_  
 Visible Heads in Proper Position YES Visible Heads Free of Leaks YES

**3 Year Items**

Full Flow Trip Test of Dry Systems

**Riser 1**

Time to Reach I.T.  
 Min 2 Sec 12

**Riser 2**

Time to Reach I.T.  
 Min \_\_\_\_\_ Sec \_\_\_\_\_

**Riser3**

Time to Reach I.T.  
 Min \_\_\_\_\_ Sec \_\_\_\_\_

**5 Year Items**

Gages Calibrated or Replaced 7/16/18 Pressure Reducing Valves Tested \_\_\_\_\_  
 Visual Internal Inspection Preformed 6/26/18 Results \_\_\_\_\_  
 FDC Hydrostatically Tested 7/16/18 Flow Tested \_\_\_\_\_

Were Deficiencies Found NO (if yes see deficiency letter attached)

For Building Owner (signed) \_\_\_\_\_

Printed \_\_\_\_\_