

Abatement Professionals

590 County Road
Westbrook, Maine 04092

Project Information

Contact Robert Rickett
Project Code # APC-2016-096

Date: 4/13/16

Start Time: 7:00

Project Name: 72 Bishop St Portland, Maine

Client: Darren Shiers with Great Falls Construction

Contact: Phone: 207-839-2744

Industrial Hygiene Firm: NTC for visual only

Contact: Phone:

Time & Date:

General Contractor: none

Directions: see attached map

On Site Phone: **none**


Start & End Date:

Special Equipment needed: wrap and cut of 50 S/F of duct work and the removal of vinyl siding and 2000 ft of transite siding, we will also be draining and removing the oil tank from the basement, there is no power or water on site

MISC. Information:

Work plan for removal of asbestos duct tape joints.

1. Establish asbestos abatement control zone.
2. Install critical barriers on doorways, windows, vents and penetrations.
3. Construct contiguous 3-chamber worker/material sized for the project and in accordance with the DEP standards and work practice variances.
4. Install HEPA exhaust units and establish reduced pressure at -.02 inches water/barometric.
5. Wrap and seal all ductwork with poly and seal with Duct tape, cut and remove ductwork as a whole component removal
6. Conduct fine cleaning/visual inspection clearance by state licensed supervisor or independent air monitor.



Robert Rickett
Designer DC-0027



Send Result Report



MFP

TASKalfa 3050ci

Firmware Version 2LC_2F00.009.201 2015.11.05

04/07/2016 08:44
[2LC_1000.010.001] [2K9_1100.002.001] [2LC_7000.009.012]

Job No.: 042588

Total Time: 0°01'50"

Page: 004

Complete

Document: doc04258820160407084137

Asbestos Project Notification	State of Maine Department of Environmental Protection Lead & Asbestos Hazard Prevention Program 17 State House Station, Augusta, ME 04333 TEL (207) 287-2651 FAX (207) 287-6220	FORM N Page 1 of 5 Revised 2011	
<p>Important Notice: The notification submitter must send a complete notification including all applicable fees, postmarked at least 10 calendar days or received by the Department at least 5 working days prior to the start of an asbestos abatement project. This notification must be typewritten or easily legible. An incomplete notification is not acceptable & therefore not of record. See definition of project at Asbestos Management Regulations, 06-096 CMR 425(1)(DDDD)(last amended April 3, 2011). The notification submitter is responsible for ensuring that the complete notification including any applicable fee is received by the Department.</p>			
1. Project Code APC Project # 18-086 (Assigned by notification submitter)	2. Original Notification <input checked="" type="checkbox"/> Standard <input type="checkbox"/> Facility O&M (Approved Annual) <input type="checkbox"/> Courtesy (Not Subject to the Rule)	3. Type of Activity <input checked="" type="checkbox"/> Demolition <input type="checkbox"/> Renovation	4. Waiver <input type="checkbox"/> Non Standard Work Practices <input type="checkbox"/> Emergency <input type="checkbox"/> Notification Timeframe Waiver <input type="checkbox"/> Approved Annual Non Standard
5. Facility Owner Name Darren Shiers Address 20 Mechanic St City Gorham State Maine Zip 04038 Contact Darren Shiers	6. Asbestos Contractor Name Abatement Professionals Corp Address 590 County Rd Suite #2 City Westbrook State ME Zip 04092 Contact Robert Rickett Jr.		

No.	Date and Time	Destination	Times	Type	Result	Resolution/ECM
001	04/07/16 08:42	Maine DEP	0°01'50"	FAX	OK	200x100 Normal/On

Asbestos Project Notification

State of Maine
 Department of Environmental Protection
 Lead & Asbestos Hazard Prevention Program
 17 State House Station, Augusta, ME 04333
 TEL (207) 287-2651 FAX (207) 287-6220

FORM N

Page 1 of 5
Revised 2011

Important Notice: The notification submitter must send a complete notification including all applicable fees, postmarked at least 10 calendar days or received by the Department at least 5 working days prior to the start of an asbestos abatement project. This notification must be typewritten or easily legible. An incomplete notification is not acceptable & therefore not of record. See definition of project at Asbestos Management Regulations, 06-096 CMR 425(1)(DDDD)(last amended April 3, 2011). **The notification submitter is responsible for ensuring that the complete notification including any applicable fee is received by the Department.**

1. Project Code APC Project # 16-096 (Assigned by notification submitter)	2. Original Notification <input checked="" type="checkbox"/> Standard <input type="checkbox"/> Facility O&M (Approved Annual) <input type="checkbox"/> Courtesy (Not Subject to the Rule)	3. Type of Activity <input checked="" type="checkbox"/> Demolition <input type="checkbox"/> Renovation	4. Waiver <input type="checkbox"/> Non Standard Work Practices <input type="checkbox"/> Emergency <input type="checkbox"/> Notification Timeframe Waiver <input type="checkbox"/> Approved Annual Non Standard
--	---	---	---

5. Facility Owner Name Darren Shiers @ Great Falls Construction Address 20 Mechanic St City Gorham State Maine Zip 04038 Contact Darren Shiers TEL 839-2744 FAX	6. Asbestos Contractor Name Abatement Professionals Corp Address 590 County Rd Suite #2 City Westbrook State ME Zip 04092 Contact Robert Rickett Jr. TEL 207-773-1276 FAX 207-772-1203
---	--

7. Facility Location (Where removal is to take place) BLDG Name None Floor and/or Rm.# Exterior and Basement Physical Address 72 Bishop St City Portland State Me Zip 04103	8. Facility Description Present Use vacant Prior Use Private home BLDG Size No. Floors BLDG Age
--	--

9. Asbestos (ACM) Removal

ACM Type	Amount	Measurement	Project Totals
Pipe or Pipe Covering		Linear Feet	Total Square Feet = <u>2530</u>
Boiler Covering		Square Feet	
Mudded Fittings		Linear Feet	
Duct Covering	30	Square Feet	Total Linear Feet = _____
Gasket Material		Square Feet	Total Project = <u>2530</u>
Floor Tile		Square Feet	
Linoleum		Square Feet	
Mastic		Square Feet	
Ceiling Tiles		Square Feet	
Spray-on		Square Feet	
Siding	2500	Square Feet	
Transite Paneling		Square Feet	
Roofing/Flashing		Square Feet	
Glues		Square Feet	
Plaster		Square Feet	
Floor Tile by heat		Square Feet	

Note: Visual evaluations and air clearances for asbestos abatement projects involving more than 100 square/linear feet, or any combination thereof of must be performed by an independent Asbestos Consultant unless otherwise specified in Asbestos Management Regulations, 06-096 CMR 425) (effective April 3, 2011).

Asbestos Project Notification

APC Project #16-096
Project Code

State of Maine
Department of Environmental Protection
Lead & Asbestos Hazard Prevention Program
17 State House Station, Augusta, ME 04333
TEL (207) 287-2651 FAX (207) 287-6220

FORM N

Page 2 of 5
Revised 2011

10. Notification Fees (Required fees must accompany notification)

- \$100.00 = ACM amounts 100 Sq Ft or 100 Ln Ft or any combination but less than 500 Sq Ft or 2500 Ln Ft.
- \$150.00 = ACM amounts more than 500 Sq Ft or 2500 Ln Ft but less than 1000 Sq Ft or 5000 Ln Ft.
- \$300.00 = ACM amounts more than 1000 Sq Ft or 5000 Ln Ft or any combination

11. Notification Fee Not Included

- Single family home exemption
- ACM amount less than 100 Sq Ft or 100 Ln Ft or any combination
- Fees paid quarterly (Non-Scheduled O&M only)
- BGS exemption
- Fee to follow within 3 days (Emergency/Notification Waiver only)

12. Demolition (complete as applicable)

- Ordered demolition (structurally unsound) by State or local government
- All other demolitions

Demolition Dates:

Start TBD

End TBD

Note on Required Notification Fees

If there are not sufficient funds to cover the check or credit card transaction an insufficient funds fee will be assessed by the Department in accordance with State of Maine laws and policies. Until that insufficiency is resolved (by money order or bank check), the Department will not accept any additional checks or credit card transactions from the party including additional checks for other project notifications.

13. Scheduled Dates for Asbestos Project

Project Start Date 4/13/16

Project Completion Date 4/16/16

ACM Removal Dates (from) 4/13/16

ACM Removal Dates (to) 4/16/16

14. Project Work Hours

7 AM to 330 PM (Show actual hours)

Weekdays (Check all that apply)

M T W T F

Weekend (Check all that apply)

Sat Sun

15. Procedure Used to Detect Presence of Asbestos

Testing Assumed Positive Tested Positive

Method PLM TEM

Sampled By CES
(Print Name)

Company CES

16. Project Clearance

Visual evaluation by: (Air Monitor (if known) and Company)

TBD

Air Clearance by: (Air Monitor (if known) and Company)

TBD

Note: Whenever building materials are assumed to contain asbestos, signed bulk sampling disclosure forms must be at the asbestos abatement project site and available for review by the Department.

17. Asbestos Abatement Design Consultant of Record

Name Robert Rickett Me Certification Number DC- 0027

Company Abatement Professionals Corp DC Certification Expiration Date 11/2016

Asbestos Project Notification

APC Project # 16-096
Project Code

State of Maine
Department of Environmental Protection
Lead & Asbestos Hazard Prevention Program
17 State House Station, Augusta, ME 04333
TEL (207) 287-2651 FAX (207) 287-6220

FORM N

Page 3 of 5
Revised 2011

18. Asbestos Abatement Methods and Alternative Work Practices (check all that apply)

- | | |
|---|--|
| <input type="checkbox"/> Regulated area with containment consisting of 2-layers 4 mil poly on walls & ceiling & 2 layers 6 mil poly on floors | <input type="checkbox"/> Wetting ACM during removal not required |
| <input type="checkbox"/> Regulated area with containment consisting of 1-layer 6 mil poly on walls & ceiling & 2 layers 6 mil poly on floors | <input type="checkbox"/> Exhausting to Ambient Air not feasible |
| <input checked="" type="checkbox"/> Regulated area with Exclusion zone | <input type="checkbox"/> Aggressive Air Clearance not required |
| <input type="checkbox"/> Glovebags (unlimited non-contiguous, contiguous limited to 30 In ft) | <input type="checkbox"/> Visual Clearance only |
| <input type="checkbox"/> Adhesive by grinding or bead blasting | <input checked="" type="checkbox"/> Remote Decontamination Unit |
| <input type="checkbox"/> Wrap & cut- TSI in good condition (no containment) | <input checked="" type="checkbox"/> Smaller than standard Decontamination Unit |
| <input type="checkbox"/> Intact flooring demo by heavy equipment | <input type="checkbox"/> Shutting down NAM at night |
| <input type="checkbox"/> Roofing removal by mechanical saws/cutters | <input type="checkbox"/> Encapsulation |
| <input type="checkbox"/> Flooring by mechanical equipment/ice scrapers/pry bars | |
| <input type="checkbox"/> Enclosure | |

Note on AHERA School Projects

The Federal Asbestos – Containing Materials in Schools regulation (40 CFR Part 763) commonly referred to as “AHERA” contains specific requirements for asbestos abatement activities that may not be waived by the Department. Among these are air clearance and sample analysis protocols.

19. Waste Transporter (Must be ME DEP licensed Non-Hazardous Waste Transporter)


Name Waste Management
Address Forest Ave
City Portland State Maine Zip 04103
Contact Brian Gordon
TEL FAX

20. Disposal Site

Name Norridgewock
Address 357 Mercer Rd
City Norridgewock State ME Zip
Contact Bryan Gordon
TEL 1-800-244-8290 FAX

21. Certification (Notification Submitted by)

I certify that to the best of my knowledge, the information contained in this notification is true and accurate, and that the asbestos abatement contractor will be/has been contracted to implement work practices as required by 06-096 CMR 425 effective April 3, 2011.



Signature

Robert Rickett Jr.
Print Name

Date 4/7/16

Mailing Address 590 County Rd

City Westbrook State ME Zip 04092

TEL 207-773-1276 FAX 207-772-1203

Remember

Submit completed pages 1 thru 3 of Form N for each original notification.

Submit pages 4 or 5 only as needed.

ME DEP USE ONLY

Postmark/ FAX/ hand-delivered _____

Date Received _____ Check # _____

NESHAP _____ State _____

Waiver _____

**Asbestos
Project
Notification**

APC Project #16-096
Project Code

State of Maine
Department of Environmental Protection
Lead & Asbestos Hazard Prevention Program
17 State House Station, Augusta, ME 04333
TEL (207) 287-2651 FAX (207) 287-6220

**FORM
N**

Page 5 of 5
Revised 2011

Request for Non-Standard Work Practices

Provide written justification that presents clear & convincing evidence that the asbestos project is distinctive in some way & the proposed alternative(s) to required work practices will comply with the intent of State law & rules. Written Department approval is required prior to implementation of non-standard work practice(s).


List proposed work practice alternatives

criticals only, remote decon

Reasons for Non-Standard Work Practices (Explain in detail, add an attachment if needed)

Demo building, no power or water on site

Design Consultant Sign-off for Non-Standard Work Practices. (If other than the Design Consultant of record, a copy of this request must be forwarded to the original Design Consultant).



Robert Rickett

Signature

Print Name

Date 4/7/16

Company Abatement Professionals Corp ME Certification Number DC-0027

Address 590 County Rd DC Certification Expiration Date 11/2015

City Westbrook State ME Zip 04092

TEL 207-773-1276 FAX 207-772-1203

MEDEP Action on Request for Non-Standard Work Practices

APPROVED DISAPPROVED (by) _____ (date) _____

