

83 Allison Av

370-A-026

7/2/01 Pre-con w/owner on site. GR

6-28-01: left Message to call us to set up Pre-Con
& set back inspection (16)

8/1/01 Inspected trench, pump, light
setbacks (OK)

- Aqua luminator - filter/light (return hose)
? 15-20' Cord to Receptacle at post 6' away
GFI breaker for both pump & light.
- ✓ Need Bubble cover on both outlets
- Need pump bond to pool ? light

Pump is UL Listed & perm. Application
Plastic Housing around light
light shut off at pole UL Listed Convertible
underwater lighting fixture for above Gnd pool.

8/2/01 Pool Ladder barrier acceptable

JB

1- Need Pump Shut off at post (on/off)

2- pump needs separate feed from Light receptacle Feed (2 circuits)

3- Light receptacle needs to be 10' min. away from pool

4- Must Bond Pump to pool

5- Receptacle cover plates need to be weather protected.

Spoke to EL contractor about these issues JB

4/10/02 - Pool in Compliance
Close Permit (16)

ELECTRICAL PERMIT

City of Portland, Me.



To the Chief Electrical Inspector, Portland Maine:
 The undersigned hereby applies for a permit to make electrical installations
 in accordance with the laws of Maine, the City of Portland Electrical Ordinance,
 National Electrical Code and the following specifications:

Date 7/31/01
 Permit # 1737
 CBL# 370 A026

LOCATION: 83 Alison Ave METER MAKE & # _____
 CMP ACCOUNT # _____ OWNER Doug Brown
 TENANT _____ PHONE # _____

							TOTAL EACH FEE	
OUTLETS		Receptacles		Switches		Smoke Detector		.20
FIXTURES		Incandescent		Fluorescent		Strips		.20
SERVICES		Overhead		Underground		TTL AMPS	<800	15.00
		Overhead		Underground			>800	25.00
Temporary Service		Overhead		Underground		TTL AMPS		25.00
								25.00
METERS	(number of)							1.00
MOTORS	(number of)							2.00
RESID/COM		Electric units						1.00
HEATING		oil/gas units		Interior		Exterior		5.00
APPLIANCES		Ranges		Cook Tops		Wall Ovens		2.00
		Insta-Hot		Water heaters		Fans		2.00
		Dryers		Disposals		Dishwasher		2.00
		Compactors		Spa		Washing Machine		2.00
		Others (denote)						2.00
MISC. (number of)		Air Cond/win						3.00
		Air Cond/cent				Pools		10.00
		HVAC		EMS		Thermostat		5.00
		Signs						10.00
		Alarms/res						5.00
		Alarms/com						15.00
		Heavy Duty(CRKT)						2.00
		Circus/Carnv						25.00
		Alterations						5.00
		Fire Repairs						15.00
		E Lights						1.00
		E Generators						20.00
PANELS		Service		Remote		Main		4.00
TRANSFORMER		0-25 Kva						5.00
		25-200 Kva						8.00
		Over 200 Kva						10.00
							TOTAL AMOUNT DUE	
							MINIMUM FEE/COMMERCIAL	45.00
							MINIMUM FEE	35.00

3500
7/31

INSPECTION: Will be ready _____ or will call _____

CONTRACTORS NAME Dwayne Connors MASTER LIC. # _____
 ADDRESS 252 Austin St Westbrook LIMITED LIC. # 16769
 TELEPHONE 329-1304

SIGNATURE OF CONTRACTOR [Signature]

Memo

370-A-28

To: Doug Brown/
From: Mike Nugent/Manager of Inspection Services
CC: Sam Hoffses/Building Inspector
Date: 07/18/2001
Re: Grade adjacent to above ground pools

This office has reviewed your request for grading for the above installation, and find that 2 feet of net area is not sufficient to provide a barrier of 48" as required by Code. After consulting BOCA (code author) and meeting with Sam Hoffses, Building Inspector, our position is that a 3 foot wide net area before any grade change would provide adequate protection as required by the Code. Please feel free to call me at 874-8700.