CITY OF PORTLAND FIRE PREVENTION BUREAU

380 Congress Street, Portland, Maine 04101 fireprevention@portlandmaine.gov (207) 874-8400

NOTICE OF VIOLATION AND ORDER TO CORRECT

July 10, 2017

Responsible Party 1:				
511 RIVERSIDE LLC				
20 PARK AVE				
SOUTH PORTLAND, ME 04106				
Location Builders Insulation	CBL	Inspection Date		
Location Builders Insulation 515 RIVERSIDE IND PKWY	CBL 370A B002001	Inspection Date 6/13/2017		
		-		

The City of Portland Fire Department inspected this property, and found the fire and life safety code violations listed below, which you are hereby ordered to correct. You must propose a date of completion to remedy each violation, a final date of completion, and a date of re-inspection.

You must send this form to the Fire Prevention Bureau no later than 7/30/2017.

Your failure to submit a plan of action by the date provided, or to correct any violation within the applicable time frame, may result in legal action against you, the imposition of civil penalties, and the pursuit of other legal remedies.

Violation	Proposed Date of Completion
NFPA 10- 7.1.1 FIRE EXTINGUISHERS NEED ANNUAL SERVICE ; The owner or designated agent or occupant of a property in which fire extinguishers are located shall be responsible for inspection, maintenance, and recharging.	
NFPA 101-7.9.3 EMERGENCY LIGHTS REQUIRE MAINTENANCE; 7.9.3 Periodic Testing of Emergency Equipment 7.9.3.1 Required emergency lighting systems shall be tested in accordance with one of the three options offered by 7.9.3.1.1, 7.9.3.1.2, or 7.9.3.1.3. 7.9.3.1.1 Testing of required emergency lighting systems shall be permitted to be conducted as follows: (1) Functional testing shall be conducted monthly with a minimum of 3 weeks and a maximum of 5 weeks between tests, for not less than 30 seconds, except as otherwise permitted by 7.9.3.1.1(2). (2) The test interval shall be permitted to be extended beyond 30 days with the approval of the authority having jurisdiction. (3) Functional testing shall be conducted annually for a minimum 1-1/2 hours if the emergency lighting system is battery powered. (4) The emergency lighting equipment shall be fully operational for the duration of the test required by 7.9.3.1.1(1) and (3). (5) Written records of visual inspections and tests shall be kept by the owner for inspection by the authority having jurisdiction. Multiple light units are out of service.	
NFPA 13 INCOMPLETE SPRINKLER COVERAGE; Refer to NFPA 13.	
There are three spaces that have been added in the Builders Insulation warehouse, no sprinklers have been added to the spaces.	
PORTLAND CHAPTER 10 CODE SECTION 12 KNOX BOX REQUIRED; Knox boxes are required for all buildings with fire alarm or suppression systems. No Knox Box on property, building has a alarm and sprinkler system.	

Violation		Proposed Date of Completion
an open floor area, continuous pashall be maintained and shall be	RUCTED ; Where exits are not immediately accessible from assageways, aisles, or corridors leading directly to every exit arranged to provide access for each occupant to not less of travel, unless otherwise provided in 7.5.1.1.3 and 7.5.1.1.4.	IMMEDIATELY remove all obstructions from the exits. Your signature below indicates that all obstructions have been removed and will not be replaced.
FINAL DATE OF COMPLETED	VIOLATION(S)	//
FIRE PREVENTION BUREAU F	RE-INSPECTION OF COMPLETED VIOLATION(S)	//
	to reject or modify any proposed plan of action, and may cal capacity to complete the proposed plan. Please contaction	=
	ns listed within the timeframes provided. If I require add t the Fire Prevention Bureau <u>prior to the deadline</u> to requ discretion to grant or deny.	
-	my responsibility to schedule a reinspection of my prope My failure to schedule a reinspection shall be deemed an died.	-
	reement, I understand that I am liable for penalties pursu §§ 1-15 and 10-25, and 30-A M.R.S. § 4452 and may be	• •
Date	Responsible Party	
Date	Responsible Party	
SEEN AND AGREED		
Date	Fire Prevention Bureau	