

11/10/04 Setbacks / Footings ok  
(Right Side 15' +) JD

1661  
Washington Ave

1/15 Elec Ruff - ok

2/9/06 Check In B&P - ok

Need Cert on Lams  
(Check Elec panel) → Sub Panel location ok. per T. Munday

5/13/05 - For C/O

- ① Meter & CMP conductors @ meter head not seen
- ② Ok from center stair - Top Rise 7" when 7 1/2  
Nosing only 1/4"
- ③ Needs steel handrail
- ④ Ch for Riser for New gas H<sub>2</sub>O H<sub>2</sub>O
- ⑤ Stairs gas to have Needs Handrail
- ⑥ Rear Stair - Balcony - 1 → 2 Rises vary 7 1/8 → 8
- ⑦ 2nd fl bath Needs "Damp Location" Fix
- ⑧ Rear Ext Stairs Needs handrail
- ⑨ Rear Ext Stairs TOP & Bottom Rises adjusted  
To be Concrete  
FAX to Steve @ 773-7704