



47 Pamela Rd

uponor

FIRE SAFETY SYSTEMS
AQUASAFE™ FLOW TEST VERIFICATION

FORM

AquaSAFE™ Flow Test Verification Form

Alliance
Member ID: 1433

Company Name: MADE NIGRO SERV

Contact: MADE NIGRO

Phone: (207) 749-1876

Fax: _____

Job Name: Regina

Project Number: 21929 F

Job Address: 47 Pamela Rd

City: PHID

State, ZIP: ME. 09103

Important: Installing contractor must submit this completed form. Failure to do so nullifies the system warranty. E-mail or fax completed form to the Uponor Fire Safety Design Department at technical.services@uponor.com or 952.997.1731. For questions, contact Uponor Technical Services at 888.594.7726 or technical.services@uponor.com.

Color of test orifice used: Red

Static pressure (not flowing) reading at incoming water supply into home or at main shutoff: 65 ps.

Residual pressure (flowing) reading at incoming water supply into home or at main shutoff: 60 ps.

For designs not provided by Uponor, complete the following information.

Designer's Name: N/A

Company: N/A

Phone: N/A

Fax: N/A

What time of day was the flow test taken? NOON

Flow test method used? Bucket Flow Meter

Flow test gpm: 19 G.P.M.

How many gallons of water did the design predict as required? 17 G.P.M.

Did the test meet or exceed design flow? Yes No

Which sprinkler did you flow? Number: H 1

Is the warning sign permanently attached close to the main shutoff valve? Yes No

Was this system required by code? Yes No

Location of head: 2nd Floor Bedroom

Date left in service with all valves open: 7/10/17

Test Witnessed and Verified by:

Name	Signature	Occupation	Date
<u>MADE NIGRO</u>	<u>[Signature]</u>	<u>Plumber</u>	<u>7/10/17</u>
<u>Dylan Nigro</u>	<u>[Signature]</u>	<u>Plumber</u>	<u>7/10/17</u>

Additional Explanations and Notes Meets All Requirements
Good

Uponor, Inc.
5925 148th Street West
Apple Valley, MN 55124 USA

Tel: 800.321.4739
Fax: 952.997.1731
Web: www.uponor-usa.com