



Roof supported w/ temporary beams during demo & construction

new posts installed

new platform/ steps over foot print of old

floor/frame to be rebuilt

Masonry wall to be demold. replaced w/ beam & piers

new piers (outside blocks)

shallow footing/blocks to be removed for deeper piers. Hole filled to grade