

5-23-13 GF

LOT # 7

SETBACK PINNED BY BH2M
STEPPED FTG - PINNED TO LEDGE

5-28-13

LOT # 1

SETBACK PINNED BY BH2M
EGRESS BULKHEAD NOT FORMED
IN FTG. WILL NEED PRECAST OR
ALTERNATIVE

6-10-13 GF

WP-OK BACKFILL - PASS
PT-OK
FF-OK

8-21-13

GF
BKL

CLOSE IN - TEMPERED GLASS IN BATHROOM
- TUB VENT NEEDS TO BE ROLLED UP
- SOME HURRICANE CLIPS MISSING IN GUEST BR.