

Client	Hawthorn
Project	Portland, ME
Lead Designer	
Production Manager	Jason DiOrazio
Production Staff	

Revision #	Sheet	Description of Change	A0.0 Dotted?	Assigned Date	Responsible Staff	Completion Date
6	A0.0	Added revision 6 to title block	Y			
	A0.1	Elevator Equipment room moved to rear of building. Wall type revised in Hall 148.				
		Rear doors revised to storefronts.				
		Standpipe cabinet added in core. Standpipe note added to Legend.				
	A0.2	Tv room windows removed and revised.				
		Standpipe cabinet added in core. Standpipe note added to Legend.				
	A0.3	Unit 323 revised.				
		Standpipe cabinet added in core. Standpipe note added to Legend.				
	A0.4	Standpipe cabinet added in core. Standpipe note added to Legend.				
	A1.1	Carports added. Parking spaces revised.				
	A1.7	Dtl 1 removed.				
	A1.8	Dtl 5 added.				
	A1.9	Dtl 7 added. Zip system note added and zip added to details.				
	A2.1	Elevator Equipment room moved to rear of building. Wall type revised in Hall 148.				
		Rear doors revised to storefronts.				
	A2.2	Tv room windows removed and revised.				
	A2.3	Unit 323 revised.				
	A2.5	Power Vents removed from roof. Attic venting calculations revised.				
		Key notes 10 and 14 revised.				
		Down spouts revised at entire building				
	A3.1	Elevator Equipment room moved to rear of building. Wall type revised in Hall 148.				
		Rear doors revised to storefronts. Future door dimension note added.				
		Standpipe cabinet added in core. Standpipe note added to Legend.				
		Knock box added to plans. Callout added to staff restroom.				
	A3.2	Stair ceiling note revised. 2x8 walls added.				
		Standpipes added at stairs. Standpipe note added to Legend.				
	A3.3	Stair ceiling note revised. 2x8 walls added.				
		Standpipes added at stairs. Standpipe note added to Legend.				
	A3.4	Tv room windows removed and revised. Dimensions revised.				
		Standpipe cabinet added in core. Standpipe note added to Legend.				
		Windows in units 238 and 239 revised with laminated glass. Future door dimension note added.				
	A3.5	Standpipes added at stairs. Standpipe note added to Legend.				
		2x8 walls added. Future doors dimensions note added.				
	A3.6	Standpipes added at stairs. Standpipe note added to Legend.				
		2x8 walls added. Future doors dimensions note added. Units 234 and 235 revised.				
	A3.7	Unit 323 revised. Dimensions updated.				
		Standpipe cabinet added in core. Standpipe note added to Legend.				
		Windows in units 336 and 337 revised with laminated glass. Future door dimension note added.				
	A3.8	Standpipes added at stairs. Standpipe note added to Legend.				
		2x8 walls added. Future doors dimensions note added.				

A3.9	Standpipes added at stairs. Standpipe note added to Legend. 2x8 walls added. Future doors dimmensions note added.				
A3.10	Future door dimmension note added. Unit 441 revised. Standpipe cabinet added in core. Standpipe note added to Legend.				
A3.11	Standpipes added at stairs. Standpipe note added to Legend. 2x8 walls added. Future doors dimmensions note added. Suite B8 closet revised.				
A3.12	Standpipes added at stairs. Standpipe note added to Legend. 2x8 walls added. Future doors dimmensions note added. Suite B8 closet revised.				
A4.0	Zip note added. Zip added to details.				
A4.1	Elevator Equipment room moved to rear of building. Rear doors revised to storefronts. Ceiling revised outside of Private dining. Ceiling note added. Info added at Mailboxes. Ceiling at Activity room updated				
A4.2	Reading room duct work revised. Note revised.				
A4.3	Exercise room soffit revised.				
A4.5	Callout added. Vault added at B4.				
A4.6	Callout added. Vault added at B4.				
A4.7	Dtl 7 Reading room revised. Dtl 2 updated per new ceiling at Activity room				
A4.8	Dtl 8 and 12 soffit heights revised.				
A4.9	Dtl 3 soffit revised. Dtl 10 revised.				
A5.1	Dtl 8 note removed.				
A5.3	Dtl 2 revised to remove Elevator Equipment room.				
A5.4	Dtls 4 and 6 revised.				
A5.5	Dtl 6 2x8 walls added and dimmensions revised.				
A5.7	Dtl 6 revised.				
A5.9	Dtl 6 revised.				
A5.10	Dtls 2 and 4 2x8 walls added.				
A6.0a	Insulation values added and callouts revised. Reading room fireplace revised. Deck floor slope revised.				
A6.0b	Insulation values added and callouts revised. Rafter revised outside of Dining. Ceiling information updated at Activity room				
A6.0c	Insulation values added and callouts revised. Rafter revised outside of Dining in Section C and E.				
A6.1a	Insulation values added and callouts revised. Catwalk revised. Staff room updated.				
A6.1b	Insulation values added and callouts revised. Section G trusses above Private Dining revised. Section J Catwalk revised and Mech. Redone.				
A6.2a	Insulation values added and callouts revised.				
A6.2b	Insulation values added and callouts revised. Catwalk revised. Sections V and W revised.				
A6.2c	Insulation values added and callouts revised. Section X and U roof trusses revised.				
A6.3a	Zip note added. Staff room and windows above revised.				
A6.3b	Zip note added. Tv and PC room windows revised. Room above beauty revised.				

	A6.3c	Zip note added.			
	A6.3d	Zip note added.			
	A6.4	Zip note added. Zip added to details.			
	A6.5	Zip note added. Zip added to details.			
	A7.1a	Zip note added to Assembly A.			
	A7.1c	N assembly added.			
	A7.2a	Zip note added. Zip added to details.			
	A7.2b	Zip note added. Zip added to details.			
	A7.3	Zip note added. Zip added to details. Dtl 10 decking revised.			
	A7.4	Dtl 1 and 5 Handrail revised. Dtl 13 added.			
	A7.5	Dishwasher vent added to details 1, 2 and 5			
	A7.9	Sheet added.			
	A8.0a	Zip note added. Zip added to details. Laminated glass note added. Dtls 4 revised and some removed.			
	A8.1	Dtl 3 revised.			
	A8.2a	Foyer doors revised top storefronts. Electrical doors revised.			
	A8.2b	Zip note added. Zip added to details.			
	A8.3b	Dtl 5 and 6 revised. Dtl 7 added.			
	A8.4a	Dtl 3 soffit revised. Dtl 13 soffit height revised.			
	A8.4b	Dtl 1 closet elevation revised. Dtl 2 Fireplace revised.			
	A8.4d	Dtl 2 handrail revised.			
	A8.4e	Under mount sink note added.			
		Ceiling updated in dtl 1			
	A8.5	Dtl 10 Note added.			
	A8.6	Zip note added. Zip added to details 2, 15 and 16. Dtl 1 revised.			
	A8.7	Zip note added. Zip added to detail 9.			
	A8.8	Dtl 3 added.			
	A8.9a	Elevator Equipment room moved to rear of building.			
		Rear doors revised to storefronts. Beam at Office 168 revised.			
	A8.9b	Tv room windows removed and revised.			
	A8.9c	Sheet added.			
	A8.9d	Sheet added.			
	A8.9e	Sheet number changed.			
	A9.0a	Tittle block revised. And Elevator updated.			
	A9.0b	Tittle block revised. And Elevator updated.			
	A9.1	Tittle block revised.			
	S0.1	Holdowns revised.	Y		8/26/2016
	S0.2	Shearwall revised.	Y		8/26/2016
	S1.1	Columns revised at Kitchen and Dining room. Electrical Equipment room moved to rear.	Y		8/26/2016
		Footing at Hall 161 and Bistro revised. Rear Foyer doors revised.			
		Footing at Managers kitchen revised.			
	S1.4	Framing at Dining and Private Dining revised.	Y		8/26/2016
		Kitchen and Office 168 trusses revised.			
		Corridor walls revised.			
		Girder trusses at Activity room updated			
	S1.7	Tv room framing revised.	Y		8/26/2016
		Corridor walls revised.			

		Units 201 and 202 revised joists.			
S1.10		Atrium walls revised.	Y		8/26/2016
S2.5		Dtl 12 revised.			
S2.9		Dtl 6 revised.			
S3.5		Dtl 14 added.			
M1.1		Grease inter. Revised. Plumbing in Media and Bistro area revised.			
M1.5		Core Plumbing revised.			
M1.6		Plumbing at corridor ends revised.			
M2.2		Dtl 1 and 2 revised.			
M2.3		P-22 removed in Plumbing Fixture schedule. Dtl 1 and 2 revised.			
M2.4		Dtls 7-9 added.			
M2.6		Elevator Equipment room moved to rear of building.			
		Rear doors revised to storefronts. Radon lines revised in Dining area.			
M3.1		Elevator Equipment room moved to rear of building. HVAC key note 31 added. PTAC note added.			
		Rear doors revised to storefronts. Kitchen duct work revised, Vents added. Grease exhaust revised.			
		Duct work in Activity moved.			
M3.2		Reading room duct revised. HVAC key note 31 added. PTAC note added. Unit 201 CRD added.			
M3.3		Gym and Exercise room mech. revised. HVAC key note 31 added. PTAC note added. Unit 301 CRD added.			
M3.4		Unit 401 CRD added. HVAC key note 31 added. PTAC note added.			
M3.5		Mech equipment above activity moved. Mech equipment added to roof.			
		HVAC key note 31 added. PTAC note added.			
M3.6		Louver added to Mech. Room. Laundry air transfer revised. Return duct added to all floors.			
		HVAC key note 31 added. PTAC note added.			
M3.7		Laundry air transfer revised. Return duct added to all floors.			
		HVAC key note 31 added. PTAC note added.			
M3.8		One exhaust duct removed.			
		HVAC key note 31 added. PTAC note added.			
M4.0		Dtl 5 added.			
M4.1		Dtl 12 removed.			
M4.2		HP-1 revised. EF-1a and EF-8a added. Dtls 1 and 2 revised.			
M4.6		Equipment revised.			
M5.1		Run Sprinkler pipe in soffit.			
M5.2		Section updated.			
E1.1L		Dimmers added. Rear Foyer door moved. Office 151 lighting revised.			
E1.2L		Dimmers added to Reading room.			
E1.7P		HP added to Mech. Well.			
E2.3b		Panel schedule revised. Gym HP-1 added.			
E2.3c		Panel schedule revised. Outdoor HP-1 added.			
E3.1		Elevator Equipment room moved to rear of building. Speakers note added.			