

- Detail the support of the deck, the connection of the deck to the main structure, baluster spacing & railing heights. Ledger to be lagged with 5/16" X 4" exterior lag bolts attached every two feet.

Provide Drawing (R502.2.2)

How is the beam attached to the posts?
 Are there hangers for the beam?
 Are there 2 separate posts with column end caps connecting to the beam?

