

name

project

date

tasks

Bosh Greenstar 157  
2WB 42

34" H x 18" W x 14" D

103 lb weight

148,300 BTU input

137,500 BTU output

unit mounted to 2x4 framing with  
3/4 plywood screwed to it

Boiler is mounted by lag screws with manufacturer's  
supplied bracket

vented with Pvc piping with 2 flues in and out  
the back of boiler between deck and garage