



Combo: Plaster & Lath,
sheetrock & 5/8" Real
Wood Shiplap

This wall needs to be
60 min fire wall

Ceilings and Floors are a
combo of Plaster & Lath, 5/8"
sheetrock, and double layers of
plywood on floor.

The floor / ceiling assembly between
the 1st and 2nd floors and the 2nd
and 3rd floors unit must have a 1/2
hour fire separation please show on
a plan.

NEW SHEET ROCK 5/8"
ON WALLS AND CEILING

Yes Door 60min. Fire

This door needs to be
a 60 min. fire door

Rev. 3/4" Real Wood
Shiplap & Plaster & Lath