## CITY OF PORTLAND FIRE PREVENTION BUREAU

380 Congress Street, Portland, Maine 04101 fireprevention@portlandmaine.gov (207) 874-8400

## NOTICE OF VIOLATION AND ORDER TO CORRECT

May 10, 2017

Responsible Party 1:				
Corcoran Timothy				
PO BOX 10065				
PORTLAND, ME 04104				
Location	CBL	Inspection Date		
115 VERANDA ST	431 A003001	5/2/2017		
115 VERANDA ST Inspector	431 A003001 Inspection Type	5/2/2017 <b>Status</b>		

The City of Portland Fire Department inspected this property, and found the fire and life safety code violations listed below, which you are hereby ordered to correct. You must propose a date of completion to remedy each violation, a final date of completion, and a date of re-inspection.

## You must send this form to the Fire Prevention Bureau no later than 5/30/2017.

Your failure to submit a plan of action by the date provided, or to correct any violation within the applicable time frame, may result in legal action against you, the imposition of civil penalties, and the pursuit of other legal remedies.

Violation	Proposed Date of Completion
<b>NFPA 101- 7.1.3.2.1 60-MIN FIRE DOOR ASSEMBLIES REQ</b> ; The separation shall have a minimum 1-hour fire resistance rating where the exit connects three or fewer stories. basement door	
NFPA 101- 31.3.3.2 INTERIOR FINISH; Interior wall and ceiling finish materials complying with 10.2 shall be permitted as follows: (1) Exit enclosures- Class A or B (2) Lobbies and corridors- Class A or B (3) Other Spaces- Class A, B, or C. wood panel in rear hall needs to be painted or sheetrocked.	
NFPA 1- 19.1.2 INSIDE STORAGE NOT ORDERLY; Persons owning or having control of any property shall not allow any combustible waste material to accumulate in any area or in any manner that creates a fire hazard to life or property. front hall, 2nd floor	
NFPA 70- 4.10.8 DEFECTIVE LIGHT FIXTURE; Luminaries shall be installed such that the connections between the luminaire conductors and the circuit conductors can be inspected without requiring the disconnection of any part of the wiring unless the luminaries are connected by attachment plugs and receptacles. front hall light not secured.	
<b>NFPA 101-7.2.2.3.1.1 STAIRS MUST BE MAINTAINED SOLID</b> ; All stairs serving as required means of egress shall be of permanent fixed construction, unless they are stairs serving seating that is designed to be repositioned in accordance with Chapter 12 and 13. rear stairs first floor	

Violation		Proposed Date of Completion
FINAL DATE OF COMPLETED	VIOLATION(S)	//
FIRE PREVENTION BUREAU	RE-INSPECTION OF COMPLETED VIOLATION(S)	//
•	to reject or modify any proposed plan of action, and may cal capacity to complete the proposed plan. Please contaction	-
•	ns listed within the timeframes provided. If I require add t the Fire Prevention Bureau <u>prior to the deadline</u> to req s discretion to grant or deny.	1 2
	my responsibility to schedule a reinspection of my prope My failure to schedule a reinspection shall be deemed a died.	
	reement, I understand that I am liable for penalties pursi §§ 1-15 and 10-25, and 30-A M.R.S. § 4452 and may be	
Date	Responsible Party	
Date	Responsible Party	
SEEN AND AGREED		
Date	Fire Prevention Bureau	