

# Adjustments To Permit # 2016-00874

1. Metal Roof - Union - 26 Gauge - 16" panels - Tri-Flex Underlayment
2. Truss Roof System - Engineered and Designed by Arcostook Trusses - Please see Attached Layout and Specifications
3. Fiberglass Insulation - To Be Used In Place of Cellulose - Insulation To Meet Code - Specified By NorthEast Spray Insulation Inc.
4. Anderson Windows in Window Schedule
5. Roof Over 3rd Floor Deck To Be Removed
6. Window In Stairwell Between 1st and 2nd Floor - Moved To 2nd Floor Near Powder Room
7. Adjust Closets - On 2nd Floor Near Stairs and Powder Room - Add Closet In Office On 2nd Floor
8. Strapping To Be Removed From Siding Package.

December 5, 2016