


AUBURN CONCRETE

AUBURN
777-7100
WESTBROOK
780-0523
WEST BATH
386-5100
TOLL FREE ORDER LINE
1-877-4-A MIXER



AUTHORIZATION TO ADD WATER

BY _____ GAL. WATER ADDED _____

The seller will not assume any responsibility for strength of concrete if water is added to the concrete on the job by the purchaser.

ARRIVED PLANT ELAPSED TIME
HRS. _____ MINS. _____

DATE	TRUCK NO.	DRIVER	SLUMP	PLANT CODE	ORDERED BY
JOB NUMBER	PURCHASE ORDER	CUSTOMER NUMBER	AIR	TEMP.	BATCH TIME
10-0115	167	1:31 PM			CERTIFIED BATCHER
CC1					

PORTLAND RTE 295 N TO FRANKLIN
ST AT 5TH LIGHT GO (L) ON MIDDLE
ST CROSS INDIA JORDN THE LEFT
RESIDE AND VILLAGE PAPE WILL SEE

PRODUCT NO	DESCRIPTION	UNIT	QUANTITY	UNIT PRICE	AMOUNT
2-40345A	4000PSI - SPEC 3/4" STONE	YD	9.00		
98421	1% Pozzutec 20+ (March-April)		9.00		
	WINTER DELIVERY CHARGE		9.00		

WARRANTIES: DRIVERS ARE PROHIBITED FROM DELIVERING CONCRETE EXCEPT UNDER THE TRUCK'S OWN POWER, AND WHERE SITE CONDITIONS PERMIT THE SAFE AND PROPER OPERATION OF HIS EQUIPMENT. SELLER'S TRUCKS NOT PERMITTED TO GO BEYOND CURB LINE EXCEPT UPON PURCHASER'S AUTHORIZATION AND RISK AND SELLER WILL NOT BE RESPONSIBLE FOR DAMAGE WITHIN CURB OR PROPERTY LINE. WATER ADDED TO THE MIX AFTER LEAVING PLANT ONLY UPON PURCHASER'S AUTHORIZATION AND RISK.

Visit us at: www.auburnconcrete.com

TOTAL ORDER	YARDS TODAY	ALLOWABLE TIME	SUBTOTAL	TAX	SLIP NO.
18.00	18.00		221.00		135429
RECD BY: X					
COLLECT GRAND TOTAL			TOTAL		

135429

Auburn Concrete - Auburn Plant

Material Type	Material	Target Wgt	Actual Wgt	Moisture %
AGGREGATE	57 Stone	16320	16180	3.50
AGGREGATE	Sand	11500	11520	6.00
CEMENT	Cement	5500	5500	
ADMIX	POZZUTEC 20+	550	550	
ADMIX	MBAE-90	96.03	96	
WATER	COLD WATER	137	136	
WATER	COLD WATER # 2	0	0	
ADMIX	POLYHEED 1020	220.13	221	