



existing first floor

- Expand masonry opening to match dining room height and accommodate two windows wide. Install new Marvin Ultimate Wood DH windows. *Sec X-2*
- Remove all cabinetry and appliances.
- Expand height of masonry opening to match dining room. Install new Marvin Ultimate Wood DH window. *Sec X-1*
- Create new masonry window opening to match dining room and align with basement window. Install new Marvin Ultimate Wood DH Window. *Sec X-1*
- Remove interior closet walls and patch ceiling.
- Remove existing poor quality replacement windows. Remove associated adaptation materials. Restore to original window frame. Install new insert double hung windows by Marvin.

198 Danforth Street Kitchen Remodel

Existing Conditions & Removals **A-03**

NTS Taggart Construction 03.19.13

← STREET →