

Boise Cascade
Building Materials
Distribution
Boise Structural Solutions

20 Pomerleau St.
Biddeford, Me 04005

Tel: 877-291-5276
Fax: 877-782-0999

Customer: MEPO01 - RUFUS DEERING LMC 0342

383 COMMERCIAL STREET
PORTLAND, ME04104

Contact: SAM COOK
Email:
Phone: Fax:




Job Name: 428 FOREST AVE

428 Forest Ave.
PORTLAND, ME


Prepared By: CHIPPER EXT 2751	Date Quoted: 10/17/2016	Delivery Date:	Last Revised:	Price Protected Until: 10/24/2016
---	-----------------------------------	-----------------------	----------------------	---

ROOF TRUSSES

Designed per: IBC2009/TPI2007 Code.

PROFILE	LBL	QTY	OVRALL LGTH	NET SPAN	PITCH		TYPE	SPC	OVERHANG		C U T	LOADING TLL-TDL-BLL-BDL		CANTILEVER		BRG SIZE	
					TOP	BOT			LEFT	RIGHT		Heel Height		LEFT	RIGHT	LEFT	RIGHT
												Left	Right				
 A682091-0001	001	27	44-01-04	44-01-04	10.00	0.00	PIGGYBACK TRUSS	24	02-00-00	02-00-00	P	60-10-0-10 Roof Snow=60		00-00-00	00-00-00	00-05-08	00-05-08
		1	276 lbs									00-09-00	00-09-00			BRG#:	3
 A682091-0002	002	14	41-06-04	41-06-04	10.00	0.00	PIGGYBACK TRUSS	24	02-00-00	02-00-00	P	60-10-0-10 Roof Snow=60		00-00-00	00-00-00	00-05-08	00-05-08
		1	245 lbs									00-09-00	00-09-00			BRG#:	4
 A682091-0003	003	1	41-06-04	41-06-04	10.00	0.00	GESTR	24	02-00-00	02-00-00	P	60-10-0-10 Roof Snow=60		00-00-00	00-00-00	00-05-08	00-05-08
		1	349 lbs									00-09-00	00-09-00			BRG#:	4

Total Weight: 11231 lbs

 <p>Boise Cascade Building Materials Distribution <i>Boise Structural Solutions</i></p>	<p>20 Pomerleau St. Biddeford, Me 04005</p>	<p>Customer: MEPO01 - RUFUS DEERING LMC 0342</p>	<p>Job Name: 428 FOREST AVE</p>
	<p>Tel: 877-291-5276 Fax: 877-782-0999</p>	<p>383 COMMERCIAL STREET PORTLAND, ME04104</p>	<p>428 Forest Ave. PORTLAND, ME</p>
		<p>Contact: SAM COOK Email: Phone:</p>	<p>Fax:</p>

Prepared By: CHIPPER EXT 2751	Date Quoted: 10/17/2016	Delivery Date:	Last Revised:	Price Protected Until: 10/24/2016
---	-----------------------------------	-----------------------	----------------------	---

<p>Quote Source: VERBAL</p> <p>Job Notes To Customer: Quote updated with customer supplied information 10/21/2016....cf</p>	<p>Plan Date:</p> <p>Special Instructions For Design:</p>	SUB-TOTAL:	
		DISCOUNTS:	
		GRAND TOTAL:	

**** QUANTITY CHANGES WILL EFFECT PRICES* MAXIMUM UNLOADING TIME IS 1 HOUR* LEAD TIMES 2 - 3 WEEKS!
 TRUSS SYMBOLS CONCEPTUAL ONLY NOT FOR DESIGN
 **** ALL TRUSSES ARE CUSTOM BUILT AND CANNOT BE RETURNED
 UNLESS SPECIFICALLY NOTED ON THIS QUOTE PRICE DOES NOT INCLUDE:
 TREATED LUMBER, SEALED LAYOUTS, BRACING AND / OR HANDLING DRAWINGS
 METAL HARDWARE, ENGINEERED LUMBER (LVL,I-JOISTS, ETC.)