

- 1/1/02 - ... work headers are -
② Ceiling heights, ③ smoke dets, ④ bathroom windows,
⑤ Better plans.

2-1-02 - left message w/owner. Mr.

Stairs are existing.

2-4-02 ① headers - 2x6 - were existing -

w/spacing
less than 4x

② 2x4 - 16" oc - wall studs - Guardrail will be 36" ↓

③ adding smokes ④ Ventilation fan in bath

Space was already finished - mostly cosmetic -

adding closet + bath. OK to issue.

5/2/02 OK for rough in pb, elect, framing. Windows

do not meet 5.7 sq feet. Above

4/01/03 - Final inspection - all work completed
windows now 21x38 and meet egress. OK to close out

Closed

CB# 141-F32

permit # 02-0061

Description of Project.

- 1) Removal of existing finish space.
- 2) Installation of Stud Wall 16" o/c 2x4
- 3) Replacement of Front window w/ an appropriate Egress Window.
Replacing 2 Double Hung window w/ Andersen Casement window to provide Egress
- 4) Installation of Bathroom Fixtures Toilet and wash Basin (re 1/2 Bath)
- 5) Existing stairway will receive a Banister/Railing 36" Tall w/ less than 4" spacing b/w ~~Ban~~ Ballisters.
- 6) Enclosing Chimney w/ min of 2" clearance b/w Chimney and wall. ~~at~~ Floor, ceiling materials. Tin Flashing as Firestop. will be installed.