



CONSTRUCTION PLAN

- EXISTING AREA AROUND BACK OF THE POOL WILL BE SCRAPED 6'-8" TO PREP FOR CRUSHED STONE
- EXISTING SLOPE 10' OFF BACK OF POOL WILL BE SLIGHTLY ADJUSTED USING MINI EXCAVATORS TO CORRECT GRADE AND PITCH.
- AFTER AREA IS PREPPED LANDSCAPE FABRIC (WOVEN) WILL BE INSTALLED TO HELP SUPPORT SYSTEM FROM EROSION
- SLOPED AREA WILL THEN BE FILLED WITH 6"-12" RIP-RAP USING MINI SKID STEER FRONT LOADERS
- AREA BETWEEN THE TOP OF RIP RAP AND CONCRETE PAD ON THE BACK SIDE OF THE POOL WILL BE FILLED W/ 3/4 CRUSHED STONE