

HVAC Products, Inc.

88 Second St.
So. Portland, ME 04106

PHONE: 207-874-6100

FAX: 207-874-1900

WEBSITE: www.hvacproductsinc.com

DATE: 5/1/19
TO: MB Mechanical
ATTN: Jason Cross
JOB NAME: North Deering FD – kitchen hood start up testing

On April 12, 2019 startup was performed on the Denlar kitchen hood on site.

Model #: D1030-F-NFPA101

Serial #: 7070

Options: gas valve; ADA controls; Manual Pull Kit; NFPA kit upgrades the fan; clockbox

The following tests were performed:

Fan functions

Lights work.

Clockbox password controlled timer works.

Fire alarm interlock works.

Loss of tank pressure simulating suppression agent discharge and notifying central alarm works.

Gas valve shut down on alarm works.

Gas valve turn on works upon Clockbox password initiation works.

Fan initiation on temperature rise works.

All functions were verified.

The safety pin was pulled on the suppression tank. The hood was then lifted and secured in position.

Tank and fusible link inspection are to occur per local code requirements or at minimum one year intervals.

Sincerely;

Ed Rowe

All prices subject to review after 30 days.

Taxes not included in above pricing.

Prices are FOB factory, Freight allowed, not unloaded.

All equipment subject to approval.

Material may require factory direct billing.

1.5% interest charged after 30 days.

HVAC Products is entitled to recover all costs of collection including reasonable attorney fees.

ACCEPTED BY: _____ DATE: _____