



August 1, 2011

Mr. Don McPherson
Portland Code Enforcement Officer
389 Congress Street
Portland, Maine 04101

RE: 29 Bowdoin Street
Portland, Maine

Dear Mr. McPherson:

As previously discussed, the contractor needed to complete the connection at the 3rd Floor framing where the removal of a existing post required us to install a double LVL as a splice. In my last letter I indicated that only one LVL was installed and the second needed to be installed.

On July 20 I visited the site to review the completed work. All work described in my letter dated July 6, 2011 has been completed as requested.

If you have any questions concerning this report please do not hesitate to call me.

Sincerely;

Larry A. Wichroski, P.E.
Chief Structural Engineer
Cell: 207-253-9999

