

Job: Peneta
354 capric 5+
MudRoom addition

I 1 Window + door schedule

front door	Therma-tru	3'0" / 6'8"	right hand in-swing
front window	Harvey	double hung	U Factor = .48
side window	colby + colby	triple double hung	U Factor = .48