Inspections Division
Date: 12/05/14

alpha One

Powering Independent Living

Critical Access Ramp Program Installation Form

Name	O'Day, Elizabeth "Michie"	**Date:** 08.01.14	
Address:	42 Moody St #1	**Male**	☐
	Portland, ME 04101	**Female**	☒
County:	Cumberland		
Phone:	(207) use email		
E-mail:	michieoday@gmail.com		

Approximate Height To Threshold: 24"

Length Of Ramp Suggested: 23'-0" +/- (Due to the limited space of the existing steel gate and walkway the ramp will need to be just over the 1:12 slope.)

Proposed Configuration: Straight Run

Components Suggested: see attached sketch

Description of Site & Conditions: The 1 year old condo unit has any existing walkway along the sidewalk; however the existing porch may not be deep enough to accommodate a standard small size landing.

Comments: The owner has reviewed the ramp with the president of the condo board who supports the access; however both the consumer and the assocation would like if possible for the ramp to match the existing deck materials and the ramp rail provided at the accessible unit next door (see image). Please review existing dimensions and confirm if using matching deck materials may be an option provided at additonal cost due to the limited space that will not fit CRA components. If CFS is willing to do additonal scope, please provide a cost estimate for additonal matierals for acceptance by consumer one material list is provided by consumer. Due to the nature of the consumer's disability they have also requested handrails on both sides of the ramp which should be included with the project invoice.
For communication the consumer uses an ipad with wireless keyboard for typing in conversation that she reads on the screen. She also has readily available a pad for writing, or CFS may consider using a note taking app on a smart phone to dictate questions/concerns when on site for the installation.

ILS: Jill Johanning

Date Submitted: 08.05.14

Elizabeth Michie O'Day

Katherine Neale
ASCA BOARD PRESIDENT