Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 08/26/14

	UPC 2009 Plumbing Code		
	Estimated Occupants by Owner	Provided Fixtures	
Unit 1	12 employees, Men 1-10 = 1 toilet, Women 1-10 = 1 toilet	1 Male Toilet, 1 urinal, 2 Male Lavatories	
	1 male and 1 female Lav. required	2 Female Toilets, 2 Female Lavatories	
Unit 2	14 employees, Men 1-10 = 1 toilet, Women 1-10 = 1 toilet	1 Male Toilet, 1 Male Lavatory	
	1 male and 1 female Lav. required	1 Female Toilet, 1 Female Lavatory	
Unit 4	10 employees, Men 1-10 = 1 toilet, Women 1-10 = 1 toilet	1 Male Toilet, 1 Male Lavatory	
	1 male and 1 female Lav. required	2 Female Toilets, 2 Female Lavatories	
Notes: All units to each have a Portable Fresh Water Cooler in Lieu of a Built-in Water fountain.			
1.) All units to each have a Portable Fresh Water Cooler in Lieu of a Built-in Water fountain.			
2.) This design is per IBC Sec. 1004.1.1, exception, with local approval.			