CITY OF PORTLAND, MAINE
RESURGAM
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 07/30/15

5. Hood Prep Ceiling

- Existing 2x10 joists
- 3" Mineral wool
- RC-1 or equivalent
- Double 5/8 Fire x Rock
- 2x4 steel stops
- Single layer 5/8 Sheet Rock

This additional ceiling to be entire length of hood plus additional clearance per Code. Hood to be Bolted into wood structure and fire calked around penetrations

6. Proposed Exposed Beam details in Kitchen Section.

- RC-1 or equivalent
- Double layer 5/8 sheet rock