Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 07/09/13

Dusty Wallace
177A pond rd
New Gloucester ME 04260
Phone 207 712 3013
E mail drwallace28@gmail.com

SCOPE OF WORK

Name Sherwood Hamill. (Angela Adams)
Address 273 Congress St.
Portland ME
Phone 207-774-3523
E mail shamill@angelaadams.com

TASK NAME: Demolition
Remove metal siding from exterior wall
remove built up roof
remove shingles from roof
remove sheathing from roof
remove sheathing from wall
remove roof framing
Remove drywall from ceiling
remove insulation from ceiling

TASK NAME: Exterior
frame new floor were biult up roof is to be removed — If nessasary
sheath floor — If nessasary
frame new wall to extend existing wall up to allow for new roof line
frame rough openings for windows
sheath new wall
frame new roof
sheath new roof
apply .045 mill EPDM type roofing to new roof
apply new shingles to existing roof
install windows

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 07/09/13

trim windows
paint window trim
install soffit
paint soffit
install facia
paint facia
apply new metal siding

TASK NAME: Interior
Insulate walls
insulate ceiling
repair and replace drywall as needed
paint walls ceiling and trim
trim inside of windows
build temperary wall to separate construction area
Apply 4 mill polly to both sides of framing to keep dust out of office
apply v-c tile to new floor to match existing

TASK NAME: Mics.
debri removal and dumpster fees
progressive job clean up
final job cleanup

remove and reset hvac units
any electrical work needed to be done by an electrition
replacing metal on mud sill with thicker gauge steel.