Schedule of Inspection and Testing Agenc

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 10/31/13

This Statement of Special Inspections / Quality Assurance Plan includes the following build

- ☐ Soils and Foundations
- ☒ Cast-in-Place Concrete
- ☐ Precast Concrete
- ☐ Masonry
- ☐ Structural Steel
- ☐ Cold-Formed Steel Framing
- ☐ Spray Fire Resistant Material
- ☒ Wood Construction
- ☐ Exterior Insulation and Finish
- ☐ Mechanical & Electrical Systems
- ☐ Architectural Systems
- ☐ Special Cases

Special Inspection Agencies	Firm	Address, Telephone, e-mail
1. **Special Inspection Coordinator**	*Harriman*	*46 Harriman Drive* *Auburn, ME* *(207) 784-5100*
2. Inspector		
3. Inspector		
4. Testing Agency		
5. Testing Agency		
6. Other		

Note: The inspectors and testing agencies shall be engaged by the Owner or the Owner's Agent, and not by the Contractor or Subcontractor whose work is to be inspected or tested. Any conflict of interest must be disclosed to the Building Official, prior to commencing work.

Quality Assurance Plan

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 10/31/13

Quality Assurance for Seismic Resistance

Seismic Design Category	*B*
Quality Assurance Plan Required (Y/N)	*N*

Description of seismic force resisting system and designated seismic systems:
N/A

Quality Assurance for Wind Requirements

Basic Wind Speed (3 second gust)	*100*
Wind Exposure Category	*B*
Quality Assurance Plan Required (Y/N)	*N*

Description of wind force resisting system and designated wind resisting components:
N/A

Statement of Responsibility

Each contractor responsible for the construction or fabrication of a system or component designated above must submit a Statement of Responsibility.

Cast-in-Place Concrete

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 10/31/13

Item	Agency # (Qualif.)	Scope
1. Mix Design	*1*	*Review concrete mix design*
2. Material Certification	*N/A*	
3. Reinforcement Installation	*1*	*Inspect size, spacing, cover, positioning and grade of reinforcing steel.*
4. Post-Tensioning Operations	*N/A*	
5. Welding of Reinforcing	*N/A*	
6. Anchor Rods	*1*	*Inspect size, positioning and embedment of anchor rods.*
7. Concrete Placement	*1*	*Inspect placement of concrete.*
8. Sampling and Testing of Concrete	*N/A*	
9. Curing and Protection	*N/A*	
10. Other:		

Wood Construction

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 10/31/13

Item	Agency # (Qualif.)	Scope
1. Fabricator Certification/ Quality Control Procedures ☐ Fabricator Exempt	*N/A*	
2. Material Grading	*1*	*Review material stamps for verification of species and grade.*
3. Connections	*1*	*Review all wood beam connections*
4. Framing and Details	*1*	*Review floor framing for conformance with structural drawings.*
5. Diaphragms and Shearwalls	*1*	*Review size, configuration, blocking and fastening of diaphragms. Verify panel grade and thickness.*
6. Prefabricated Wood Trusses	*N/A*	
7. Permanent Truss Bracing	*N/A*	
8. Other:		