Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 11/19/14

Will be adding 2, 7' 7" walls for the middle section to divide the rooms and making them into 2 as well as putting on the end completing the room

In Exhibit A is showing how all 3 walls will be built using wood 2x4s for the framing, the walls will be attached through the floor and ceiling as well as using existing walls. Covering the walls will be 3/8" thick dry wall. Exhibit B shows how the walls will be in place.

List of materials are:

- 2x4s
- 3/8" dry wall
- 1 1/2" dry wall screws
- 3 1/2" screws
- 2" screws