1 MEPS FLOOR PLAN KEY
3/32" = 1'-0"

GENERAL CONSTRUCTION CHECK LIST

1.) MANUAL FAUCETS TO BE INSTALLED IN MEDICAL SECTION INSTEAD OF AUTOMATIC FAUCETS.

2.) URINAL AND COMMODES ARE ALL MANUAL FLUSH IN THE MALE AND FEMALE URINALYSIS.

3.) ALL WINDOWS WITHIN THE MEDICAL AREA SHALL BE FURNISHED WITH EITHER BLINDS.

4.) WALL BASE AND DOOR FRAMES ARE TO BE THE SAME COLOR UNLESS OTHERWISE NOTED.

5.) ALL BATHROOM STALLS WILL HAVE DOORS

6.) TV CABLE AND OUTLET DROPS ARE INSTALLED AT 72" AFF. IN THE DESIGNATED AREAS WHERE TV'S/BRACKETS ARE TO BE MOUNTED.

7.) EACH DATA DROP WILL BE A QUADRUPLEX BOX ALLOWING ANY CONFIGURATION BETWEEN VOICE AND DATA..

8.) INSTALL CORNER GUARDS THROUGHOUT HALLWAYS AND CORRIDORS.

9.) VERIFY THAT WALL MOUNTED FIRE ALARMS, EMERGENCY STROBES, AND EXTINGUISHERS DO NOT OBSTRUCT AREAS WHERE WALL MOUNT TV'S WILL BE INSTALLED.

10.) CLOTHES HANGERS IN THE MALE AND FEMALE ORTHO ROOMS ARE AT A MIN OF 60" HIGH OFF THE FLOOR

11.) ENSURE ALL DOORFRAMES HAVE SILENCERS

12.) ENSURE DOOR STOPS ARE INSTALLED WHERE NECESSARY.

13.) ENSURE ALL MISSING LOCK CORES ARE INSTALLED IN THE DOORS.

14.) FOR ALL MILLWORK; CHECK TO SEE ALL CABINET DOORS AND DRAWERS HAVE BUMPERS AND THAT CABINET DOORS ARE HUNG STRAIGHT AND EVENLY SPACED, AND DRAWERS OPEN / CLOSE SMOOTHLY.

15.) FOR ALL TRANSACTION COUNTERS, ADDRESS GAP (ON BOTH SIDES) BETWEEN UNDERSIDE OF COUNTER AND SUPPORTING PARTITION - CAULK OR ADD WOOD STRIP / MOLDING UNDERNEATH AS NECESSARY.

16.) CHECK ALL LIGHT FIXTURES, SWITCHES AND FAUCETS FOR OPERATION.

17.) VERIFY ALL CEILING EXHAUST FANS / COVERS ARE RECESSED INTO CEILING AND VERIFY SOUND LEVEL.

18.) VERIFY THAT ALL MEDICAL ROOMS (WITH WASH BASINS), LOCKER ROOMS, AND RESTROOMS RECEIVE SOAP DISPENSERS, MIRRORS, AND PAPER TOWEL DISPENSERS WITH WASTE RECEPTACLES.

19.) VERIFY THAT VINYL WALL-COVERING MATCHES THROUGHOUT.

20.) GENERAL CONTRACTOR TO CLEAN UP THROUGHOUT AFTER CONSTRUCTION

REGISTERED ARCHITECT
RYAN J. SENATORE
No. 3322
STATE OF MAINE

© 2014 RYAN SENATORE ARCHITECTURE

MEPS
510 CONGRESS STREET
PORTLAND, MAINE

RSA
RYAN SENATORE
ARCHITECTURE
565 CONGRESS STREET
SUITE 304
PORTLAND, MAINE 04101
207-650-6414
senatorearchitecture.com

CONSULTANTS:

REVISIONS:

DATE:	OCTOBER 30, 2014
PROJECT No.	
DRAWN BY:	RRT / RJS
CHECKED BY:	RJS
SCALE:	AS NOTED

SHEET TITLE:
MEPS
FLOOR PLAN

A1-0