Inspections Division
Date: 11/04/13

Description of the work:

We are proposing to add two walls to create a new office within the Lessee's existing space. The ceiling exists; new walls would be built to existing ceiling height only.

Sprinkler system does not need modification since there are heads to cover the space existing.

One detector must be moved and one will be added within the new office.

Power is existing on column.

Lights are existing

Flooring is existing

Windows are existing

Exit signs and emergency lights are existing and are adequate for coverage.

PROJECT:	LOCATION:	CONTRACTOR/VENDOR:	PROJECT #	DATE:
Tilson Office	245 Commercial St	Great Falls		10/14/13