SCHEDULE OF SPECIAL INSPECTIONS

Project: 600-604 Cong St, Port,ME-Rear Ent./Decks & Roof Reinf (Special inspect. testing per IBC 2009 Sect. 1704) 9/5/2017

MATERIAL/ ACTIVITY	ITEM	SERVICE	APPLICABLE TO THIS PROJECT Y/N	EXTENT & FREQUENCY	Agency Required Qualifications	AGENT #	DATE COMPLETED	REV #
1704.5 MASONRY CONST.								
Mortar	1.13	Review proportions of site prepared mortar (ACI 530)		Freq: Periodically		2		
Mortar Joints	1.14	Review construction of mortar Joints		Freq: Periodically		2		
Masonry Elements	1.14	Verify size and location of structural elements	N	Freq: Periodically		2		
Anchors & Anchorage	1.16	Verify anchors and anchorage per structural drawings	N	Freq: Periodically		2		
Masonry Reinforcement	1.17	Verify size and grade of reinf.	N	Freq: Periodically				
Protection of Masonry	1.18	Verify that adequate protection of the masonry is being maintained during cold weather construction	N	Freq: Periodically		2		
Grout space and reinf	1.19	Verify that the grout space is clean and reinforcement placement is accurate.	N	Freq: Periodically				
Grout Placement	1.20	Verify that conformence with the design documents	N	Freq: Continuous during task				
Grout Specimens	1.21	Verify specimens meet the project specifications	N	Freq: Continuous during task				
Masonry Shop Drawings	1.22	Verify compliance with the Masonry shop drawings	N	Freq: Periodically				
1708.4 STRUCT. STEEL								
Steel Fabrication	1.23	Submit Manuf. Cert. Mill Test Reports	Y	Submit to the SER		1		
	1.24	Submit welders certification	Y	Submit to the SER		1		
Weld Inspection	1.25	Inspection of field welded conn's	N	Perform a visual inspection on				
Structural Steel				50% of all welds.		5		
Joint Detail Compliance	1.26	Review joint details for Compliance	N	Perform a visual inspection on				
w/ approved Const Doc's		w/ approved const. document.		50% of all joints.		5		