SCHEDULE OF SPECIAL INSPECTIONS

Project: 600-604 Cong St, Port,ME-Rear Ent./Decks & Roof Reinf (Special inspect. testing per IBC 2009 Sect. 1704) 9/5/2017

MATERIAL/ ACTIVITY	ITEM	SERVICE	Y/N	APPLICABLE TO THIS PROJECT EXTENT & FREQUENCY	Agency Required Qualifications	AGENT #	DATE COMPLETED	REV #
TIMBER CONSTRCTION								
Roof Sheathing	1.34	Review sheathing for nail spacing and conformance to the project specifications	Y	Freq: Before and after installation of panels.		1		
Wall Sheathing	1.35	Review sheathing for nail spacing on wall studs, around windows and conformance to the project specifications.	Y	Freq: Before and after installation of panels.		1		
Floor, Wall and Roof Framing	1.36	Review wall, floor and roof framing including all accessories and connectors and conformance to the project specifications.	Y	Freq: After erection and completion prior to rough in of plumbing, electrical and insulation installation		1		