Inspections Division
Date: 04/08/14

Frame Details

Anchoring Details

(Stair each 3 pieces)
- 4x6 posts
- 2x12 stringers
- slow splices
- Use of joist hangers - > 2"x10" and > 4"x10" for Doubled beams
- 2"x10" Deck
- Masonry Legs
- 6x1" PT Decking for traffic

- PT Guardrail Framework
- Painted Black/Historic
- Handrails Continuous KD Wood