St.Germain ▪ Collins

September 25

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 01/11/16

Vincent Veroneau
JB Brown & Sons, Inc.
PO Box 207
Portland, Maine 04101

Re: Asbestos Demolition Impact Assessments
101 York Street & 85 York Street
Portland, Maine
St.Germain Collins File No.: 3789

Dear Vin:

St.Germain Collins is pleased to provide you with this letter, which presents the findings of asbestos demolition impact assessments (ADIAs) of the three buildings located at 101 and 85 York Street in Portland, Maine (Site).

The ADIAs were conducted to document the presence of Presumed Asbestos Containing Materials (PACM) within the Site buildings that may be impacted by building demolition or renovation. Copies of the assessments are attached.

The only asbestos-containing material (ACM) identified is 30 linear feet of chimney liner located in 101 York Street (El Rayo) building. This material will need to be removed and disposed of prior to or during demolition of the building in accordance with the Maine Department of Environmental Protection (MEDEP), United States Environmental Protection Agency (USEPA) National Emission Standard for Hazardous Air Pollutants (NESHAPs), and Occupational Safety and Health Administration (OSHA) requirements.

We appreciate the opportunity to provide environmental consulting services to JB Brown & Sons, Inc. If you have any questions or comments please feel free to contact us at 207-591-7000.

Sincerely,
ST.GERMAIN COLLINS

Donald C. McFadden
Senior Project Manager

Attachments

EXPERIENCE YOU CAN RELY ON
WHEN IT COUNTS

ESHA
ENVIRONMENTAL SAFETY & HYGIENE ASSOCIATES, INC.
• Indoor Air Qualit
• Asbestos Consulti
• Lead Consulting

RESURGAM CITY OF PORTLAND, MAINE
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 01/11/16

September 23rd,, 2015

Mr. Donald McFadden
St. Gernmain Collins
846 Main Street
Westbrook, Maine 04092

Dear Mr. McFadden;

Environmental Safety & Hygiene Associates, Inc. was retained by St. Germain Collins Constructors to conduct a MDEP and USEPA compliant asbestos demolition impact assessment of a structure located at 85 York Street, Portland, Maine. The assessment was conducted on September 15th, 2015 by Mr. Mark Coleman and Mr. Mark Griffeth, both State of Maine certified Asbestos Inspectors.

The objective of the assessment was to assess and document the presence of Presumed Asbestos Containing Materials (PACM) within the boundaries of structure that may be impacted by building demolition or renovation. In addition, the assessment was conducted to assure compliance with the requirements of the MDEP, USEPA National Emission Standard for Hazardous Air Pollutants (NESHAP's), and the Occupational Safety and Health Administration (OSHA).

Background

During the survey, the inspection team identified suspect PACM's for subsequent sampling and analysis. The asbestos building material survey was conducted in accordance with Maine DEP Chapter 425 Asbestos Management Regulations. The inspection included collection of bulk building material samples of suspect materials that are representative of each homogenous building material type area. The MDEP has minimum sampling requirements for the varying types of suspect materials they are as follows;

Surfacing materials; sprayed or applied by trowel and include fireproofing materials and various plasters. At least three bulk samples of surfacing materials were collected from each homogeneous area that was less than 1,000-square feet. Five bulk samples were collected for areas 1,000 to 5,000-square feet, and seven bulk samples were collected for areas greater than 5,000-square feet

Miscellaneous ACM; includes a variety of ceiling tiles, floor tiles, and gypsum board. Sample quantities for miscellaneous ACM follow the same requirements as for the two previously mentioned ACM types.

17 Patrick Drive • Westbrook, Maine 04092 • Phone: (207) 854-2711 • Fax: (207) 854-2609

RESURGAM CITY OF PORTLAND, MAINE
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 01/11/16

Thermal system insulation; including boiler cover, pipe cover, and duct insulati assessed. The materials were either assumed to be asbestos containing or were sa follows; At least three bulk samples of thermal system insulation from each homo at least one bulk sample from each homogeneous patched area if the section is les or square feet

All bulk samples collected were submitted to Northeast Laboratory Services, Portland, Maine an independent State-licensed and NVLAP Accredited Asbestos Analytical Laboratory. Bulk samples of surfacing materials, thermal system insulation, and cementitious materials were analyzed by PLM-EPA 600/R-93/116 visual estimation method. Materials with an asbestos content of less than 10% as determined by PLM were reanalyzed by Point Count Method.

Bulk samples of non-friable organically bound materials (NOB's) such as flooring, asphalt, adhesives, coatings, and glazing were analyzed by PLM/NOB EPA 600/R-93/116 with gravimetric reduction method. Materials with an asbestos content of less than 10% as determined by PLM were reanalyzed by Point Count Method.

Summary of Findings

BIOS collected ten (10) sample groups (See attached bulk sample summary) from areas of the structure that may be impacted by future demolition work. Based on the findings of this assessment and the analytical data the structure has **NO** regulated asbestos containing building materials that need to be removed prior to renovation of demolition.

Visual inspection of the building identified the following suspect asbestos-containing building materials:

- Cream Linoleum (Level one)
- Joint Compound (Three levels)
- Drywall (Three levels)
- 24" x 24" Ceiling Tiles (Three levels)

Closing

The possibility for hidden or un-sampled PACM is a factor to consider when conducting routine maintenance, renovations, or general demolition. Should suspect PACM be encountered during any of the above operations that are not identified in this report or conclusive results can't be obtained, additional sampling / analysis should be conducted by a State of Maine Licensed Asbestos Inspector.

We appreciate the opportunity to assist you with your asbestos testing needs, should you require further assistance please feel free to contact us at any time.

Very truly,

Mark P. Coleman CIE, CMR
President

ESHA

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 01/11/16

Asbestos Analytical Results

ST.GERMAIN COLLINS
846 MAIN ST.
WESTBROOK, ME 04092
PROJECT NO. 15-216

TESTING

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 01/11/16

ASBESTOS BULK SAMPLE SUMMARY

85 YORK STREET, PORTLAND

SAMPLE ID	SAMPLE LOCATION	SAMPLE DESCRIPTION/COLOR	RESULTS
1-A	BASEMENT	JOINT COMPOUND - WHITE	NONE DETECTED
1-B	"	"	NONE DETECTED
1-C	"	"	NONE DETECTED
2-A	BASEMENT	DRYWALL - WHITE	NONE DETECTED
2-B	"	"	NONE DETECTED
2-C	"	"	NONE DETECTED
3-A	BASEMENT	24 X 24 CEILING TILES - GRAY	NONE DETECTED
3-B	"	"	NONE DETECTED
3-C	"	"	NONE DETECTED
4-A	BASEMENT	LINOLEUM - CREAM	NONE DETECTED
4-B	"	"	NONE DETECTED
4-C	"	"	NONE DETECTED
5-A	1ST FLOOR	JOINT COMPOUND - WHITE	NONE DETECTED
5-B	"	"	NONE DETECTED
5-C	"	"	NONE DETECTED
6-A	1ST FLOOR	DRYWALL - WHITE	NONE DETECTED
6-B	"	"	NONE DETECTED
6-C	"	"	NONE DETECTED
7-A	1ST FLOOR	24 X 24 CEILING TILES - WHITE	NONE DETECTED
7-B	"	"	NONE DETECTED
7-C	"	"	NONE DETECTED
8-A	2ND FLOOR	JOINT COMPOUND - WHITE	NONE DETECTED
8-B	"	"	NONE DETECTED
8-C	"	"	NONE DETECTED
9-A	2ND FLOOR	DRYWALL - WHITE	NONE DETECTED
9-B	"	"	NONE DETECTED
9-C	"	"	NONE DETECTED
10-A	2ND FLOOR	24 X 24 CEILING TILES - WHITE	NONE DETECTED
10-B	"	"	NONE DETECTED
10-C	"	"	NONE DETECTED

Northeast Laboratory Services
P.O. Box 788
Waterville, Maine 04903-0788

999 Forest Avenue
Portland, Maine 04103

ASBESTOS ANALYSIS

Report Date: September 21, 2015

Received Date: 9/16/2015

Administrative Offices
Phone : 207-873-7711
Fax : 207-873-7022

Customer Service
Phone : 207-878-6481
Fax : 207-878-2265

CLIENT

Mark Coleman
Environmental Safety & Hygiene
17 Patrick Drive
Westbrook ME 04092

Analysis Report of Bulk Material via EPA Method 600/R-93/116 Polarized Light Microscopy

SAMPLE ID	Project Number	Project Name	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos
RB06304	85 York Street	Basement	White	-- %	100%	Not Detected
Client ID/Desc: 1A/Joint Compound		**Analyzed Date** 9/17/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06305	85 York Street	Basement	White	-- %	100%	Not Detected
Client ID/Desc: 1B/Joint Compound		**Analyzed Date** 9/17/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06306	85 York Street	Basement	White	-- %	100%	Not Detected
Client ID/Desc: 1C/Joint Compound		**Analyzed Date** 9/17/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06307	85 York Street	Basement	White	05 %	95 %	Not Detected
Client ID/Desc: 2A/Drywall		**Analyzed Date** 9/17/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06308	85 York Street	Basement	White	15 %	85 %	Not Detected
Client ID/Desc: 2B/Drywall		**Analyzed Date** 9/17/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06309	85 York Street	Basement	White	15 %	85 %	Not Detected
Client ID/Desc: 2C/Drywall		**Analyzed Date** 9/17/2015	**Test:** PLM Visual Estimate		**Analyst**	
RB06310	85 York Street	Basement	Gray	85 %	15 %	
Client ID/Desc: 3A/24"x24"Ceiling Tiles		**Analyzed Date** 9/17/2015	**Test:** PLM Visual Estimate		**Analyst**	
RB06311	85 York Street	Basement	Gray	85 %	15 %	
Client ID/Desc: 3B/24"x24"Ceiling Tiles		**Analyzed Date** 9/17/2015	**Test:** PLM Visual Estimate		**Analyst**	

Date: 01/11/16
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
CITY OF PORTLAND, MAINE · RESURGAM

SAMPLE ID	Project Number	Project Name	Color	Non-Asbestos Fibrous	Non-Fibrous	Asbestos
RB06312	85 York Street	Basement	Gray	85 %	15 %	Not Detected
Client ID/Desc: 3C/24"x24"Ceiling Tiles		**Analyzed Date** 9/17/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06313	85 York Street	Basement	Cream	-- %	61 %	Not Detected
Client ID/Desc: 4A/Cream Linoleum		**Analyzed Date** 9/18/2015	**Test:** PLM NOB		**Analyst** ASM	
RB06314	85 York Street	Basement	Cream	-- %	63 %	Not Detected
Client ID/Desc: 4B/Cream Linoleum		**Analyzed Date** 9/18/2015	**Test:** PLM NOB		**Analyst** ASM	
RB06315	85 York Street	Basement	Cream	-- %	63 %	Not Detected
Client ID/Desc: 4C/Cream Linoleum		**Analyzed Date** 9/18/2015	**Test:** PLM NOB		**Analyst** ASM	
RB06316	85 York Street	1st Floor	White	-- %	100%	Not Detected
Client ID/Desc: 5A/Joint Compound		**Analyzed Date** 9/21/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06317	85 York Street	1st Floor	White	-- %	100%	Not Detected
Client ID/Desc: 5B/Joint Compound		**Analyzed Date** 9/21/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06318	85 York Street	1st Floor	White	-- %	100%	Not Detected
Client ID/Desc: 5C/Joint Compound		**Analyzed Date** 9/21/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06319	85 York Street		White	05 %	95 %	Not Detected
Client ID/Desc: 6A/Drywall		**Analyzed Date** 9/21/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06320	85 York Street		White	05 %	95 %	Not Detected
Client ID/Desc: 6B/Drywall		**Analyzed Date** 9/21/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06321	85 York Street		White	05 %	95 %	Not Detected
Client ID/Desc: 6C/Drywall		**Analyzed Date** 9/21/2015	**Test:** PLM Visual Estimate		**Analyst**	
RB06322	85 York Street		White	85 %	15 %	
Client ID/Desc: 7A/24"x24"Ceiling Tiles		**Analyzed Date** 9/21/2015	**Test:** PLM Visual Estimate		**Analyst**	

Date: 01/11/16

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

CITY OF PORTLAND, MAINE · RESURGAM

RB06304

F

SAMPLE ID	Project Number	Project Name	Color	Non-Asbestos Fibrous	Non-Fibrous	Asbestos
RB06323	85 York Street		White	85 %	15 %	Not Detected
Client ID/Desc: 7B/24"x24"Ceiling Tiles		**Analyzed Date** 9/21/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06324	85 York Street		White	85 %	15 %	Not Detected
Client ID/Desc: 7C/24"x24"Ceiling Tiles		**Analyzed Date** 9/21/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06325	85 York Street	2nd Floor	White	02 %	98 %	Not Detected
Client ID/Desc: 8A/Joint Compound		**Analyzed Date** 9/21/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06326	85 York Street	2nd Floor	White	01 %	99 %	Not Detected
Client ID/Desc: 8B/Joint Compound		**Analyzed Date** 9/21/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06327	85 York Street	2nd Floor	White	01 %	99 %	Not Detected
Client ID/Desc: 8C/Joint Compound		**Analyzed Date** 9/21/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06328	85 York Street	2nd Floor	White	02 %	98 %	Not Detected
Client ID/Desc: 9A/Drywall		**Analyzed Date** 9/21/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06329	85 York Street	2nd Floor	White	02 %	98 %	Not Detected
Client ID/Desc: 9B/Drywall		**Analyzed Date** 9/21/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06330	85 York Street	2nd Floor	White	02 %	98 %	Not Detected
Client ID/Desc: 9C/Drywall		**Analyzed Date** 9/21/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06331	85 York Street	2nd Floor	White	85 %	15 %	Not Detected
Client ID/Desc: 10A/24"x24"Ceiling Tiles		**Analyzed Date** 9/21/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06332	85 York Street	2nd Floor	White	85 %	15 %	Not Detected
Client ID/Desc: 10B/24"x24"Ceiling Tiles		**Analyzed Date** 9/21/2015	**Test:** PLM Visual Estimate		**Analyst**	
RB06333	85 York Street	2nd Floor	White	85 %	15 %	
Client ID/Desc: 10C/24"x24"Ceiling Tiles		**Analyzed Date** 9/21/2015	**Test:** PLM Visual Estimate		**Analyst**	

Date: 01/11/16

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

CITY OF PORTLAND, MAINE RESURGAM

SAMPLE ID	Project Number	Project Name	Color	Non-Asbestos Fibrous	Non-Fibrous	Asbestos

Should you have any questions concerning your asbestos test result(s), please feel free to call us. Thank you for using Northeast Laboratory testing services. Contact NEL for your other environmental analytical needs, including water testing for lead and arsenic or indoor air quality.

Authorized by: Bill Sargent, Laboratory Manager **Date:** 9/21/2015

Analytical results and reports are generated by NEL at the request of and for the exclusive use of the person or entity (client) named on this report. Results, reports or copies of same will not be released by NEL to any third party without the prior express written consent from the client named in this report. This report applies only to those samples taken at the time, place and location referenced by the client. This report makes no express or implied warranty or guarantee as to the sampling methodology used by the individual performing the sampling. The client is solely responsible for the use and interpretation of these results and NEL makes no express or implied warranties as to such use or interpretation. NEL is not able to make and does not make a determination as to the environmental soundness, safety or health of a property from only the samples sent to their laboratory for analysis. Unless otherwise specified by the Client, NEL reserves the right to dispose of all samples after the testing of such samples is sufficiently completed or after a thirty-day period, whichever period is greater. NEL liability extends only to the cost of the testing. State of Maine license #LB-0082.

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 01/11/16
F
CITY OF PORTLAND, MAINE · RESURGAM

Northeast Laboratory Services

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Chain of Custody Record

Date: 01/11/16

Ship Samples To:

Northeast Laboratory Services 999 Forest Avenue Portland, ME 04103	Tel: (207) 878-6481 Toll Free: 1-855-731-9161 Fax: (207) 878-2265	Asbestos Analysis

Company:	ESH	Lab Use Only	
Address:	17 Patrick Drive	*RB06304*	-6333
City, State, Zip:	Westbrook ME 04092		
Client Contact:	Mark Coleman		
Phone:	207-805-6658		
Purchase Order # :			
Email For Reporting:		Project Number:	85 YORK STREET

Analysis: Circle One	Turnaround Time: Circle One
PLM EPA 600/R-93/116 (<1%) PLM EPA NOB (<1%) POINT COUNT 400 (<0.25%) POINT COUNT 400 W/GRAVIMETRIC (<0.25%) Check For Positive Stop	6 Hour 24 Hour 48 Hour 72 Hour 96 Hour 1 Week

Lab No. (lab use only)	Sample Identification/ Product Name	Date and Time Sampled	Sample Matrix	Sample Type	Analysis Requested
	SEE ATTACHED	9/15/15	BULK	ASBESTOS	PLM / NOB

Special Sample Information, Testing or Reporting Instructions:

Custody Record

Date	Time	Samples Relinquished By	Samples Received By	Comments
9/15/15	1330	[signature]	[signature] 9.16.15@920	

NEL Asbestos Chain of Custody 11/20/14

Northeast Laboratory Services

RESURGAM CITY OF PORTLAND, MAINE

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 01/11/16

Sample #		Sample Description	Volume/Area (Air) HA # (Bulk)	Date/Time Sampled
1 A-C	RB06304,05,06	JOINT COMPOUND	BASEMENT	VEST
2 A-C	07,08,09	DRYWALL		
3 A-C	10,11,12	24" X 24" CEILING TILES		
4 A-C	13,14,15	CREAM LINOLEUM		
5 A-C	16,17,18	JOINT COMPOUND	1ST FLOOR	NOB
6 A-C	19,20,21	DRYWALL		VEST
7 A-C	22,23,24	24" X 24" CEILING TILES		
8 A-C	25,26,27	JOINT COMPOUND	2ND FLOOR	
9 A-C	28,29,30	DRYWALL		
10 A-C	31,32,33	24" X 24" CEILING TILES		

ESHA
ENVIRONMENTAL SAFETY & HYGIENE ASSOCIATES, INC.
• Indoor Air Qualit
• Asbestos Consulti
• Lead Consulting

RESURGAM CITY OF PORTLAND, MAINE
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 01/11/16

September 23rd,, 2015

Mr. Donald McFadden
St. Gernmain Collins
846 Main Street
Westbrook, Maine 04092

Dear Mr. McFadden;

Environmental Safety & Hygiene Associates, Inc. was retained by St. Germain Collins Constructors to conduct a MDEP and USEPA compliant asbestos demolition impact assessment of a structure (Cantina) located at ~~101~~ 85 York Street, Portland, Maine. The assessment was conducted on September 15th, 2015 by Mr. Mark Coleman and Mr. Mark Griffeth, both State of Maine certified Asbestos Inspectors.

The objective of the assessment was to assess and document the presence of Presumed Asbestos Containing Materials (PACM) within the boundaries of structure that may be impacted by building demolition or renovation. In addition, the assessment was conducted to assure compliance with the requirements of the MDEP, USEPA National Emission Standard for Hazardous Air Pollutants (NESHAP's), and the Occupational Safety and Health Administration (OSHA).

Background

During the survey, the inspection team identified suspect PACM's for subsequent sampling and analysis. The asbestos building material survey was conducted in accordance with Maine DEP Chapter 425 Asbestos Management Regulations. The inspection included collection of bulk building material samples of suspect materials that are representative of each homogenous building material type area. The MDEP has minimum sampling requirements for the varying types of suspect materials they are as follows;

Surfacing materials; sprayed or applied by trowel and include fireproofing materials and various plasters. At least three bulk samples of surfacing materials were collected from each homogeneous area that was less than 1,000-square feet. Five bulk samples were collected for areas 1,000 to 5,000-square feet, and seven bulk samples were collected for areas greater than 5,000-square feet

Miscellaneous ACM; includes a variety of ceiling tiles, floor tiles, and gypsum board. Sample quantities for miscellaneous ACM follow the same requirements as for the two previously mentioned ACM types.

17 Patrick Drive • Westbrook, Maine 04092 • Phone: (207) 854-2711 • Fax: (207) 854-2609

RESURGAM CITY OF PORTLAND, MAINE
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 01/11/16

Thermal system insulation; including boiler cover, pipe cover, and duct insulati assessed. The materials were either assumed to be asbestos containing or were sa follows; At least three bulk samples of thermal system insulation from each homo at least one bulk sample from each homogeneous patched area if the section is les or square feet

All bulk samples collected were submitted to Northeast Laboratory Services, Portland, Maine an independent State-licensed and NVLAP Accredited Asbestos Analytical Laboratory. Bulk samples of surfacing materials, thermal system insulation, and cementitious materials were analyzed by PLM-EPA 600/R-93/116 visual estimation method. Materials with an asbestos content of less than 10% as determined by PLM were reanalyzed by Point Count Method.

Bulk samples of non-friable organically bound materials (NOB's) such as flooring, asphalt, adhesives, coatings, and glazing were analyzed by PLM/NOB EPA 600/R-93/116 with gravimetric reduction method. Materials with an asbestos content of less than 10% as determined by PLM were reanalyzed by Point Count Method.

Summary of Findings

BIOS collected six (6) sample groups (See attached bulk sample summary) from areas of the structure that may be impacted by future demolition work. Based on the findings of this assessment and the analytical data the structure has **NO** regulated asbestos containing building materials that need to be removed prior to renovation of demolition.

Visual inspection of the building identified the following suspect asbestos-containing building materials:

- Skim Coat Compound on Walls
- Gypsum Panels
- Drywall Wall
- Joint Compound on Drywall
- 24" x 48" Ceiling Tiles
- Asphalt Roof Roofing Under Rubber Roof

Closing

The possibility for hidden or un-sampled PACM is a factor to consider when conducting routine maintenance, renovations, or general demolition. Should suspect PACM be encountered during any of the above operations that are not identified in this report or conclusive results can't be obtained, additional sampling / analysis should be conducted by a State of Maine Licensed Asbestos Inspector.

We appreciate the opportunity to assist you with your asbestos testing needs, should you require further assistance please feel free to contact us at any time.

Very truly,

Mark P. Coleman CIE, CMR

ESHA

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 01/11/16

Asbestos Analytical Results

ST.GERMAIN COLLINS
846 MAIN ST.
WESTBROOK, ME 04092
PROJECT NO. 15-216

Testing

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

ASBESTOS BULK SAMPLE SUMMARY

Date: 01/11/16

CANTINA | 101 YORK STREET, PORTLAND

SAMPLE ID	SAMPLE LOCATION	SAMPLE DESCRIPTION/COLOR	RESULTS
1-A	THROUGHOUT	JOINT COMPOUND - WHITE	NONE DETECTED
1-B	"	"	NONE DETECTED
1-C	"	"	NONE DETECTED
2-A	THROUGHOUT	DRYWALL - WHITE	NONE DETECTED
2-B	"	"	NONE DETECTED
2-C	"	"	NONE DETECTED
3-A	THROUGHOUT	SKIM COAT ON WALLS - WHITE	NONE DETECTED
3-B	"	"	NONE DETECTED
3-C	"	"	NONE DETECTED
4-A	THROUGHOUT	GYPSUM LATHE - WHITE	NONE DETECTED
4-B	"	"	NONE DETECTED
4-C	"	"	NONE DETECTED
5-A	THROUGHOUT	24 X 48 CEILING TILES - WHITE	NONE DETECTED
5-B	"	"	NONE DETECTED
5-C	"	"	NONE DETECTED
6-A	EXTERIOR	BUILT-UP ROOFING - BLACK	NONE DETECTED
6-B	"	"	NONE DETECTED
6-C	"	"	NONE DETECTED

Northeast Laboratory Services
P.O. Box 788
Waterville, Maine 04903-0788

999 Forest Avenue
Portland, Maine 04103

ASBESTOS ANALYSIS

Report Date: September 23, 2015

Received Date: 9/16/2015

Administrative Offices
Phone : 207-873-7711
Fax : 207-873-7022

Customer Service
Phone : 207-878-6481
Fax : 207-878-2265

CLIENT
Mark Coleman
Environmental Safety & Hygiene
17 Patrick Drive
Westbrook ME 04092

Analysis Report of Bulk Material via EPA Method 600/R-93/116 Polarized Light Microscopy

SAMPLE ID	Project Number	Project Name	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos
RB06361	101 York St Cantina		White	-- %	100%	Not Detected
Client ID/Desc: 1A/Joint Compound		**Analyzed Date** 9/22/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06362	101 York St Cantina		White	01 %	99 %	Not Detected
Client ID/Desc: 1B/Joint Compound		**Analyzed Date** 9/22/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06363	101 York St Cantina		White	01 %	99 %	Not Detected
Client ID/Desc: 1C/Joint Compound		**Analyzed Date** 9/22/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06364	101 York St Cantina		White	07 %	93 %	Not Detected
Client ID/Desc: 2A/Drywall		**Analyzed Date** 9/22/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06365	101 York St Cantina		White	07 %	93 %	Not Detected
Client ID/Desc: 2B/Drywall		**Analyzed Date** 9/23/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06366	101 York St Cantina		White	07 %	93 %	Not Detected
Client ID/Desc: 2C/Drywall		**Analyzed Date** 9/23/2015	**Test:** PLM Visual Estimate		**Analy**	
RB06367	101 York St Cantina		White	-- %	100%	
Client ID/Desc: 3A/Skim Coat on Walls		**Analyzed Date** 9/23/2015	**Test:** PLM Visual Estimate		**Analy**	
RB06368	101 York St Cantina		White	01 %	99 %	
Client ID/Desc: 3B/Skim Coat on Walls		**Analyzed Date** 9/23/2015	**Test:** PLM Visual Estimate		**Analy**	

Date: 01/11/16
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
CITY OF PORTLAND, MAINE RESURGAM

SAMPLE ID	Project Number	Project Name	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos
RB06369	101 York St Cantina		White	-- %	100%	Not Detected
Client ID/Desc: 3C/Skim Coat on Walls		**Analyzed Date** 9/23/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06370	101 York St Cantina		White	-- %	100%	Not Detected
Client ID/Desc: 4A/Gypsum Lathe		**Analyzed Date** 9/23/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06371	101 York St Cantina		White	-- %	100%	Not Detected
Client ID/Desc: 4B/Gypsum Lathe		**Analyzed Date** 9/23/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06372	101 York St Cantina		White	01 %	99 %	Not Detected
Client ID/Desc: 4C/Gypsum Lathe		**Analyzed Date** 9/23/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06373	101 York St Cantina		White	12 %	88 %	Not Detected
Client ID/Desc: 5A/24"x48" Ceiling Tiles		**Analyzed Date** 9/23/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06374	101 York St Cantina		White	15 %	85 %	Not Detected
Client ID/Desc: 5B/24"x48" Ceiling Tiles		**Analyzed Date** 9/23/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06375	101 York St Cantina		White	15 %	85 %	Not Detected
Client ID/Desc: 5C/24"x48" Ceiling Tiles		**Analyzed Date** 9/23/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06376	101 York St Cantina		Black	-- %	85 %	Not Detected
Client ID/Desc: 6A/Built up Roofing		**Analyzed Date** 9/22/2015	**Test:** PLM NOB		**Analyst** ASM	
RB06377	101 York St Cantina		Black	-- %	86 %	Not Detected
Client ID/Desc: 6B/Built up Roofing		**Analyzed Date** 9/22/2015	**Test:** PLM NOB		**Analyst** ASM	
RB06378	101 York St Cantina		Black	-- %	82 %	
Client ID/Desc: 6C/Built up Roofing		**Analyzed Date** 9/22/2015	**Test:** PLM NOB		**Analys**	

Date: 01/11/16

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

CITY OF PORTLAND, MAINE · RESURGAM

SAMPLE ID	Project Number	Project Name	Color	Non-Asbestos Fibrous	Non-Fibrous	Asbestos

Should you have any questions concerning your asbestos test result(s), please feel free to call us. Thank you for using Northeast Laboratory testing services. Contact NEL for your other environmental analytical needs, including water testing for lead and arsenic or indoor air quality.

Authorized by: Bill Sargent, Laboratory Manager **Date:** 9/23/2015

Analytical results and reports are generated by NEL at the request of and for the exclusive use of the person or entity (client) named on this report. Results, reports or copies of same will not be released by NEL to any third party without the prior express written consent from the client named in this report. This report applies only to those samples taken at the time, place and location referenced by the client. This report makes no express or implied warranty or guarantee as to the sampling methodology used by the individual performing the sampling. The client is solely responsible for the use and interpretation of these results and NEL makes no express or implied warranties as to such use or interpretation. NEL is not able to make and does not make a determination as to the environmental soundness, safety or health of a property from only the samples sent to their laboratory for analysis. Unless otherwise specified by the Client, NEL reserves the right to dispose of all samples after the testing of such samples is sufficiently completed or after a thirty-day period, whichever period is greater. NEL liability extends only to the cost of the testing. State of Maine license #LB-0082.

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 01/11/16
CITY OF PORTLAND, MAINE RESURGAM

RB06361

Northeast Laboratory Services

RESURGAM CITY OF PORTLAND, MAINE

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Chain of Custody Record

Date: 01/11/16

Ship Samples To:

Northeast Laboratory Services 999 Forest Avenue Portland, ME 04103	Tel: (207) 878-6481 Toll Free: 1-855-731-9161 Fax: (207) 878-2265	Asbestos Analysis

Company:	ESH
Address:	17 Patrick Drive
City, State, Zip:	Westbrook ME 04092
Client Contact:	Mark Coleman
Phone:	207-805-6658
Purchase Order # :	
Email For Reporting:	

Lab Use Only

RB06361 - 378

Project Number: 101 NORTH STREET CANTINA

Analysis: Circle One

PLM EPA 600/R-93/116 (<1%)
PLM EPA NOB (<1%)
POINT COUNT 400 (<0.25%)
POINT COUNT 400 W/GRAVIMETRIC (<0.25%)
Check For Positive Stop

Turnaround Time: Circle One

6 Hour
24 Hour
48 Hour
72 Hour
96 Hour
1 Week

Lab No. (lab use only)	Sample Identification/ Product Name	Date and Time Sampled	Sample Matrix	Sample Type	Analysis Requested
	SEE ATTACHED	9/15/15	BULK	ASBESTOS	PLM / NOB

Special Sample Information, Testing or Reporting Instructions:

Custody Record

Date	Time	Samples Relinquished By	Samples Received By	Comments
9/15/15	1330	[signature]	[signature] 9-16-15 @ 920	

NEL Asbestos Chain of Custody 11/20/14

C

Northeast Laboratory Services

RESURGAM CITY OF PORTLAND, MAINE

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 01/11/16

Sample #	Sample Description	Volume/Area (Air) HA # (Bulk)	Date/Time Sampled
1A-C	JOINT COMPOUND	vest	RBO 361, 362, 363
2A-C	DRYWALL	vest	364, 365, 366
3A-C	SKIM COAT ON WALLS	vest	367, 368, 369
4A-C	GYPSUM LATHE	vest	370, 371, 372
5A-C	24" X 48" CEILING TILES	vest	373, 374, 375
6A-C	BUILT-UP ROOFING	NOB	376, 377, 378

ESHA
ENVIRONMENTAL SAFETY & HYGIENE ASSOCIATES, INC.
• Indoor Air Qualit
• Asbestos Consulti
• Lead Consulting

RESURGAM CITY OF PORTLAND, MAINE
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 01/11/16

September 23rd,, 2015

Mr. Donald McFadden
St. Gernmain Collins
846 Main Street
Westbrook, Maine 04092

Dear Mr. McFadden;

Environmental Safety & Hygiene Associates, Inc. was retained by St. Germain Collins Constructors to conduct a MDEP and USEPA compliant asbestos demolition impact assessment of a structure (El Rayo) located at 101 York Street, Portland, Maine. The assessment was conducted on September 15th, 2015 by Mr. Mark Coleman and Mr. Mark Griffeth, both State of Maine certified Asbestos Inspectors.

The objective of the assessment was to assess and document the presence of Presumed Asbestos Containing Materials (PACM) within the boundaries of structure that may be impacted by building demolition or renovation. In addition, the assessment was conducted to assure compliance with the requirements of the MDEP, USEPA National Emission Standard for Hazardous Air Pollutants (NESHAP's), and the Occupational Safety and Health Administration (OSHA).

Background

During the survey, the inspection team identified suspect PACM's for subsequent sampling and analysis. The asbestos building material survey was conducted in accordance with Maine DEP Chapter 425 Asbestos Management Regulations. The inspection included collection of bulk building material samples of suspect materials that are representative of each homogenous building material type area. The MDEP has minimum sampling requirements for the varying types of suspect materials they are as follows;

Surfacing materials; sprayed or applied by trowel and include fireproofing materials and various plasters. At least three bulk samples of surfacing materials were collected from each homogeneous area that was less than 1,000-square feet. Five bulk samples were collected for areas 1,000 to 5,000-square feet, and seven bulk samples were collected for areas greater than 5,000-square feet

Miscellaneous ACM; includes a variety of ceiling tiles, floor tiles, and gypsum board. Sample quantities for miscellaneous ACM follow the same requirements as for the two previously mentioned ACM types.

17 Patrick Drive • Westbrook, Maine 04092 • Phone: (207) 854-2711 • Fax: (207) 854-2609

RESURGAM CITY OF PORTLAND, MAINE
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 01/11/16

Thermal system insulation; including boiler cover, pipe cover, and duct insulatio assessed. The materials were either assumed to be asbestos containing or were sar follows; At least three bulk samples of thermal system insulation from each homogenous area or at least one bulk sample from each homogeneous patched area if the section is less than six linear or square feet

All bulk samples collected were submitted to Northeast Laboratory Services, Portland, Maine an independent State-licensed and NVLAP Accredited Asbestos Analytical Laboratory. Bulk samples of surfacing materials, thermal system insulation, and cementitious materials were analyzed by PLM-EPA 600/R-93/116 visual estimation method. Materials with an asbestos content of less than 10% as determined by PLM were reanalyzed by Point Count Method.

Bulk samples of non-friable organically bound materials (NOB's) such as flooring, asphalt, adhesives, coatings, and glazing were analyzed by PLM/NOB EPA 600/R-93/116 with gravimetric reduction method. Materials with an asbestos content of less than 10% as determined by PLM were reanalyzed by Point Count Method.

Summary of Findings

BIOS collected seven (7) sample groups (See attached bulk sample summary) from areas of the structure that may be impacted by future demolition work. Based on the findings of this assessment and the analytical data the structure has regulated asbestos containing building materials that should be properly removed prior to renovation of demolition.

Visual inspection of the building identified the following suspect asbestos-containing building materials:

- Skim Coat Compound on Walls
- Drywall Wall and Ceiling Panels
- Joint Compound on Drywall
- Orange Asphalt Roof Shingles on Back Shed
- Gray Asphalt Roof Shingles on Right Back Shed
- Black Asphalt Roof Shingles on Right Side Shed
- Stainless Steel Chimney Lining
- Blown Insulation

RESURGAM CITY OF PORTLAND, MAINE
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 01/11/16

The ACMs identified in this building are summarized below.

BUILDING AREA	ASBESTOS MATERIAL	QUANTITY	METHOD
Asbestos Chimney	16" Diameter Chimney / Parts	30 lin./ft.	AM-3

Notes: AM-1 Negative pressure regulated area methods using MDEP alternative work practices for demolition projects or full containment regulated area methods per MDEP for renovation projects
AM-2 Regulated area using wet and chemical removal methods per MDEP alternative work practices non-friable adhesives
AM-3 Regulated area and wet removal methods per OSHA and MDEP disposal requirements

Budgetary Cost Estimates

The objective of this facility assessment was to develop and document the presence of accessible Presumed Asbestos Containing Materials (PACM) within the boundaries of the facility that may be impacted by building demolition or demolition. BIOS is providing the following budgetary cost estimates for the sole purpose of ***illustrating the potential cost impact*** to remove the asbestos containing building materials outlined in this report only.

The budgetary cost estimates have also been prepared to provide projected costs for removal and disposal of various hazardous building components in accordance with the MDEP, USEPA, NESHAP's, and OSHA.

The budgetary cost estimates are based on the assumption that the building owner will remove the asbestos containing building materials outlined in this report in large phases by building level and common functional spaces and do not take into consideration or reflect any proposed phasing, encapsulation, or selective asbestos removals. In addition, the budgetary cost estimates reflect our professional opinion as it relates to anticipated costs to remove the asbestos identified in this report. Furthermore, the estimates should not be used to compare or support any estimate or opinion provided by others and is not a formal bid or cost estimate to conduct the work.

The budgetary cost estimates for the ACMs identified in this building are summarized below.

BUILDING AREA	ASBESTOS MATERIAL	QUANTITY	BUGETARY COST
Asbestos Chimney	16" Diameter Chimney / Parts	30 lin./ft.	$1,500.00

RESURGAM CITY OF PORTLAND, MAINE
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 01/11/16

Closing

The asbestos building material inventory and budgetary cost estimates do not include asbestos in areas that were not accessible or not able to be investigated during the assessment and building materials that were not sampled such as inaccessible of hidden materials (Pipe chases, crawl spaces, wet walls, ceiling plenums, sub-soils, etc.).

The possibility for hidden or un-sampled PACM is a factor to consider when conducting routine maintenance, renovations, or general demolition. Should suspect PACM be encountered during any of the above operations that are not identified in this report or conclusive results can't be obtained, additional sampling / analysis should be conducted by a State of Maine Licensed Asbestos Inspector.

We appreciate the opportunity to assist you with your asbestos testing needs, should you require further assistance please feel free to contact us at any time.

Very truly,

Mark P. Coleman CIE, CMR
President

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 01/11/16

Asbestos Analytical Results

ST.GERMAIN COLLINS
846 MAIN ST.
WESTBROOK, ME 04092
PROJECT NO. 15-216

Testing

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

ASBESTOS BULK SAMPLE SUMMARY

Date: 01/11/16

EL RAYO | 101 YORK STREET, PORTLAND

SAMPLE ID	SAMPLE LOCATION	SAMPLE DESCRIPTION/COLOR	RESULTS
1-A	THROUGHOUT	SURFACE COAT PLASTER - WHITE	NONE DETECTED
1-B	"	"	NONE DETECTED
1-C	"	"	NONE DETECTED
1-D	"	"	NONE DETECTED
1-E	"	"	NONE DETECTED
2-A	THROUGHOUT	DRYWALL PANELS - WHITE	NONE DETECTED
2-B	"	"	NONE DETECTED
2-C	"	"	NONE DETECTED
2-D	"	"	NONE DETECTED
2-E	"	"	NONE DETECTED
3-A	THROUGHOUT	JOINT COMPOUND - WHITE	NONE DETECTED
3-B	"	"	NONE DETECTED
3-C	"	"	NONE DETECTED
4-A	BACK SHED	ROOF SHINGLES - ORANGE	NONE DETECTED
4-B	"	"	NONE DETECTED
4-C	"	"	NONE DETECTED
4-D	"	"	NONE DETECTED
4-E	"	"	NONE DETECTED
5-A	BACK R SHED	ROOF SHINGLES - GRAY	NONE DETECTED
5-B	"	"	NONE DETECTED
5-C	"	"	NONE DETECTED
6-A	RIGHT SHED	ROOF SHINGLES - BLACK	NONE DETECTED
6-B	"	"	NONE DETECTED
6-C	"	"	NONE DETECTED
7-A	EXTERIOR	CHIMNEY LINING - TAN	**45% CHRYSOTILE**
7-B	"	"	*STOP POSITIVE (NOT ANALYZED)*
7-C	"	"	*STOP POSITIVE (NOT ANALYZED)*

Northeast Laboratory Services
P.O. Box 788
Waterville, Maine 04903-0788

999 Forest Avenue
Portland, Maine 04103

ASBESTOS ANALYSIS

Report Date: September 22, 2015

Received Date: 9/16/2015

Administrative Offices
Phone : 207-873-7711
Fax : 207-873-7022

Customer Service
Phone : 207-878-6481
Fax : 207-878-2265

CLIENT
Mark Coleman
Environmental Safety & Hygiene
17 Patrick Drive
Westbrook ME 04092

Analysis Report of Bulk Material via EPA Method 600/R-93/116 Polarized Light Microscopy

SAMPLE ID	Project Number	Project Name	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos
RB06334	ElRayo 101 York St		White	-- %	100%	Not Detected
Client ID/Desc: 1A/Plaster Surf Coat		**Analyzed Date** 9/22/2015		**Test:** PLM Visual Estimate	**Analyst** ASM	
RB06335	ElRayo 101 York St		White	-- %	100%	Not Detected
Client ID/Desc: 1B/Plaster Surf Coat		**Analyzed Date** 9/22/2015		**Test:** PLM Visual Estimate	**Analyst** ASM	
RB06336	ElRayo 101 York St		White	-- %	100%	Not Detected
Client ID/Desc: 1C/Plaster Surf Coat		**Analyzed Date** 9/22/2015		**Test:** PLM Visual Estimate	**Analyst** ASM	
RB06337	ElRayo 101 York St		White	-- %	100%	Not Detected
Client ID/Desc: 1D/Plaster Surf Coat		**Analyzed Date** 9/22/2015		**Test:** PLM Visual Estimate	**Analyst** ASM	
RB06338	ElRayo 101 York St		White	-- %	100%	Not Detected
Client ID/Desc: 1E/Plaster Surf Coat		**Analyzed Date** 9/22/2015		**Test:** PLM Visual Estimate	**Analyst** ASM	
RB06339	ElRayo 101 York St		White	15 %	85 %	Not Detected
Client ID/Desc: 2A/Drywall Panels		**Analyzed Date** 9/22/2015		**Test:** PLM Visual Estimate	**Analy**	
RB06340	ElRayo 101 York St		White	15 %	85 %	
Client ID/Desc: 2B/Drywall Panels		**Analyzed Date** 9/22/2015		**Test:** PLM Visual Estimate	**Analy**	
RB06341	ElRayo 101 York St		White	15 %	85 %	
Client ID/Desc: 2C/Drywall Panels		**Analyzed Date** 9/22/2015		**Test:** PLM Visual Estimate	**Analy**	

Date: 01/11/16
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
CITY OF PORTLAND, MAINE
RESURGAM

SAMPLE ID	Project Number	Project Name	Color	Non-Asbestos Fibrous	Non-Asbestos Non-Fibrous	Asbestos
RB06342	ElRayo 101 York St		White	20 %	80 %	Not Detected
Client ID/Desc: 2D/Drywall Panels		**Analyzed Date** 9/22/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06343	ElRayo 101 York St		White	15 %	85 %	Not Detected
Client ID/Desc: 2E/Drywall Panels		**Analyzed Date** 9/22/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06344	ElRayo 101 York St		White	05 %	95 %	Not Detected
Client ID/Desc: 3A/Joint Compound		**Analyzed Date** 9/22/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06345	ElRayo 101 York St		White	02 %	98 %	Not Detected
Client ID/Desc: 3B/Joint Compound		**Analyzed Date** 9/22/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06346	ElRayo 101 York St		White	02 %	98 %	Not Detected
Client ID/Desc: 3C/Joint Compound		**Analyzed Date** 9/22/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06347	ElRayo 101 York St		White	02 %	98 %	Not Detected
Client ID/Desc: 3D/Joint Compound		**Analyzed Date** 9/22/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06348	ElRayo 101 York St		White	20 %	80 %	Not Detected
Client ID/Desc: 3E/Joint Compound		**Analyzed Date** 9/22/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06349	ElRayo 101 York St	Back Shed	Brown	-- %	71 %	Not Detected
Client ID/Desc: 4A/Orange Roof Shingles		**Analyzed Date** 9/21/2015	**Test:** PLM NOB		**Analyst** ASM	
RB06350	ElRayo 101 York St	Back Shed	Brown	-- %	84 %	Not Detected
Client ID/Desc: 4B/Orange Roof Shingles		**Analyzed Date** 9/21/2015	**Test:** PLM NOB		**Analyst** ASM	
RB06351	ElRayo 101 York St	Back Shed	Brown	-- %	84 %	[illegible]
Client ID/Desc: 4C/Orange Roof Shingles		**Analyzed Date** 9/21/2015	**Test:** PLM NOB		**Analy**	
RB06352	ElRayo 101 York St	Back R Shed	Gray	24 %	71 %	
Client ID/Desc: 5A/Gray Roof Shingles		**Analyzed Date** 9/22/2015	**Test:** PLM NOB		**Analy**	

Date: 01/11/16

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

CITY OF PORTLAND, MAINE · RESURGAM

SAMPLE ID	Project Number	Project Name	Color	Non-Asbestos Fibrous	Non-Fibrous	Asbestos
RB06353	ElRayo 101 York St	Back R Shed	Gray	25 %	74 %	Not Detected
Client ID/Desc: 5B/Gray Roof Shingles		**Analyzed Date** 9/22/2015	**Test:** PLM NOB		**Analyst** ASM	
RB06354	ElRayo 101 York St	Back R Shed	Gray	24 %	73 %	Not Detected
Client ID/Desc: 5C/Gray Roof Shingles		**Analyzed Date** 9/22/2015	**Test:** PLM NOB		**Analyst** ASM	
RB06355	ElRayo 101 York St	Right Shed	Black	24 %	72 %	Not Detected
Client ID/Desc: 6A/Black Roof Shingles		**Analyzed Date** 9/22/2015	**Test:** PLM NOB		**Analyst** ASM	
RB06356	ElRayo 101 York St	Right Shed	Black	24 %	71 %	Not Detected
Client ID/Desc: 6B/Black Roof Shingles		**Analyzed Date** 9/22/2015	**Test:** PLM NOB		**Analyst** ASM	
RB06357	ElRayo 101 York St	Right Shed	Black	24 %	74 %	Not Detected
Client ID/Desc: 6C/Black Roof Shingles		**Analyzed Date** 9/22/2015	**Test:** PLM NOB		**Analyst** ASM	
RB06358	ElRayo 101 York St		Tan	-- %	55 %	Chrysotile 45%
Client ID/Desc: 7A/Chimney Lining		**Analyzed Date** 9/22/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06359	ElRayo 101 York St		Tan	-- %	-- %	Positive Stop
Client ID/Desc: 7B/Chimney Lining		**Analyzed Date** 9/22/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	
RB06360	ElRayo 101 York St		Tan	-- %	-- %	Positive Stop
Client ID/Desc: 7C/Chimney Lining		**Analyzed Date** 9/22/2015	**Test:** PLM Visual Estimate		**Analyst** ASM	

Should you have any questions concerning your asbestos test result(s), please feel free to call us. Thank you for using Northeast Laboratory testing services. Contact NEL for your other environmental analytical needs, including water testing for lead and arsenic or indoor air quality.

Authorized by: Bill Sargent, Laboratory Manager **Date:** 9/22/2015

Analytical results and reports are generated by NEL at the request of and for the exclusive use of the person or entity (client) named on this report. Results, reports or copies released by NEL to any third party without the prior express written consent from the client named in this report. This report applies only to those samples taken at the time, p referenced by the client. This report makes no express or implied warranty or guarantee as to the sampling methodology used by the individual performing the sampling. Th responsible for the use and interpretation of these results and NEL makes no express or implied warranties as to such use or interpretation. NEL is not able to make and doe determination as to the environmental soundness, safety or health of a property from only the samples sent to their laboratory for analysis. Unless otherwise specified by the right to dispose of all samples after the testing of such samples is sufficiently completed or after a thirty-day period, whichever period is greater. NEL liability extends only to t State of Maine license #LB-0082.

Date: 01/11/16
Reviewed for Code Compliance
Inspections Division
Approved with Conditions
CITY OF PORTLAND, MAINE · RESURGAM

Northeast Laboratory Services

RESURGAM CITY OF PORTLAND, MAINE

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Chain of Custody Record

Date: 01/11/16

Ship Samples To:

Northeast Laboratory Services 999 Forest Avenue Portland, ME 04103	Tel: (207) 878-6481 Toll Free: 1-855-731-9161 Fax: (207) 878-2265	Asbestos Analysis

Company:	ESH
Address:	17 Patrick Drive
City, State, Zip:	Westbrook ME 04092
Client Contact:	Mark Coleman
Phone:	207-805-6658
Purchase Order # :	
Email For Reporting:	

Lab Use Only

RB06334

-360

Project Number: 101 North Street EL RAYO

Analysis: Circle One

PLM EPA 600/R-93/116 (<1%)
PLM EPA NOB (<1%)
POINT COUNT 400 (<0.25%)
POINT COUNT 400 W/GRAVIMETRIC (<0.25%)
Check For Positive Stop

Turnaround Time: Circle One

6 Hour
24 Hour
48 Hour
72 Hour
96 Hour
1 Week

Lab No. (lab use only)	Sample Identification/ Product Name	Date and Time Sampled	Sample Matrix	Sample Type	Analysis Requested
	SEE ATTACHED	9/15/15	BULK	ASBESTOS	PLM (NOB)

Special Sample Information, Testing or Reporting Instructions:

Custody Record

Date	Time	Samples Relinquished By	Samples Received By	Comments
9/15/15	1330	[signature]	[signature] 9-16-15 @ 9:20	

NEL Asbestos Chain of Custody 11/20/14

Northeast Laboratory Services

RESURGAM CITY OF PORTLAND, MAINE

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 01/11/16

Sample #		Sample Description	Volume/Area (Air) HA # (Bulk)	Date/Time Sampled	
1A-E	RB06334,35,36,37,38	PLASTER / SURFACE COAT		9/15/15	vest
2A-E	RB06339,40 41,42,43	DRYWALL PANELS			vest
3A-E	RB06444,45 46,47,48	JOINT COMPOUND			vest
4A-C	RB06449,50,51	ORANGE ROOF SHINGLES	BACK SHED		NOB
5A-C	52,53,54	GRAY ROOF SHINGLES	BACK R SHED		NOB
6A-C	55,56,57	BLACK ROOF SHINGLES	RIGHT SHED		NOB
7A-C	58,59,60	CHIMNEY LINING			VEST