202-203-204
205-206-207-208

Ranor, Inc.

Ranor Test Sheet

PROJECT: 667 CONGRESS
DATE: 4-26-17
TIME OF DAY: 7:00 AM
CITY OR TOWN: PORTLAND

SYSTEM TESTED

- [x] DRAIN, WASTE, VENT
- [ ] DOMESTIC HOT & COLD WATER
- [ ] HYDRONIC HOT WATER
- [ ] STEAM
- [ ] CONDENSATE
- [ ] CHILLED WATER
- [ ] OTHER (EXPLAIN)
- [ ] LP/NATURAL GAS
- [ ] NITROUS OXIDE
- [ ] VACUUM
- [ ] MED AIR
- [ ] OXYGEN MEDICAL

TEST MEDIUM USED

- [ ] COLD WATER
- [ ] INERT GAS
- [x] AIR

Mechanic's Test Awareness Verification

Name	Date	Time

TEST PRESSURE: 5 PSI
START TIME: 7:00 AM
END TIME: 10:30 AM
DURATION: 3 1/2 HOURS

TEST PERFORMED BY: [signature]
RANOR FOREMAN

TEST INSPECTED BY: [signature]
CODE ENFORC OFFICER

WITNESSED BY: [signature]
G C SUPERINTENDENT

WITNESSED BY:
OWNER PROJECT MANAGER

501-601-701-801

Ranor, Inc.

Ranor Test Sheet

PROJECT: 667 Congress
DATE: 4-21-17
TIME OF DAY: 7:00 AM
CITY OR TOWN: Portland

SYSTEM TESTED

- [x] DRAIN, WASTE, VENT
- [ ] DOMESTIC HOT & COLD WATER
- [ ] HYDRONIC HOT WATER
- [ ] STEAM
- [ ] CONDENSATE
- [ ] CHILLED WATER
- [ ] OTHER (EXPLAIN)
- [ ] LP/NATURAL GAS
- [ ] NITROUS OXIDE
- [ ] VACUUM
- [ ] MED AIR
- [ ] OXYGEN MEDICAL

TEST MEDIUM USED

- [ ] COLD WATER
- [ ] INERT GAS
- [x] AIR

Mechanic's Test Awareness Verification

Name	Date	Time

TEST PRESSURE: 5 PSI
START TIME: 7:00 AM
END TIME: 10:30 AM
DURATION: 3.5 hours

TEST PERFORMED BY: [signature]
RANOR FOREMAN

TEST INSPECTED BY: [signature]
CODE ENFORC OFFICER

WITNESSED BY: [signature] PC
G C SUPERINTENDENT

WITNESSED BY:
OWNER PROJECT MANAGER