Carlo Doria Plumbing & Heating, Inc

23 Waterhouse Road
Cape Elizabeth, Maine 04107
Telephone (207) 799-0066

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 07/28/14

G 3 GENERAL NOTES/SCOPE

Re: Heating Application, 236 Brackett St., Portland, Me 04102

Remove two existing boilers and install two wall-hung, natural gas-fired condensing boilers. Boilers to be mounted on rear basement wall and vented through wall with Viessmann factory supplied sealed combustion coaxial vent material.

Equipment: Viessmann Vitodens 100 WB1B boiler (Two)
Viessmann Combi Plus Kit tankless domestic HW (Two)

Wall-hung, side wall vented

Side-wall venting: Viessmann sealed combustion, coaxial vent material