Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 01/05/16

Replacement Deck Framing Detail: All wood will be pressure treated and mechanical fasteners at post base and ledger to house. Ledger will be attached to house with timberlock screws 30 inches on center.

New sono tubes will be filled with concrete as needed.

Freestanding Landing