216 Brighton ave

First Floor left side

new tub surround on Existing tub.

Install 4 new doors & Frames

Fire in Bed Room

insulate the outside walls with 3 1/2 inches OF Fiberglass insulation. Install a vapor Barrier, Remove Buckled hard wood Floor

install 3/4 ply wood on the Floor

Insulate the Ceiling For sound

Sheet Rock walls & ceiling in Bedoom with 5/8 sheet Rock

new Flooring and paint

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 09/11/17

CITY OF PORTLAND, MAINE RESURGAM