Job No: BP#2016-00351 - 17 Sandpiper Road Peaks Island

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 04/20/16

| ONE AND TWO FAMILY | PLAN REVIEW | CHECKLIST |
|---|---|---|
| Soil type/Presumptive Load Value (Table R401.4.1) _____ | | |
| **Component** | **Submitted Plan** | **Findings/Revisions/Dates** |
| **STRUCTURAL**<br>Footing Dimensions/Depth (Table R403.1 & R403.1(1), (Section R403.1 & R403.1.4.1) | Sonotube OK per plans. | |
| Foundation Drainage, Fabric, Damp proofing (Section R405 & R406) | NA | |
| Ventilation/Access (Section R408.1 & R408.3) Crawls Space ONLY | NA | |
| Anchor Bolts/Straps, spacing (Section R403.1.6) | | |
| Lally Column Type (Section R407)<br><br>Girder & Header Spans (Table R502.5(2)) | NA | |
| Built-Up Wood Center Girder Dimension/Type | | |
| Sill/Band Joist Type & Dimensions | | |
| First Floor Joist Species Dimensions and Spacing (Table R502.3.1(1) & Table R502.3.1(2) ) | | |
| Second Floor Joist Species Dimensions and Spacing (Table R502.3.1(1) & Table R502.3.1(2) ) | | |
| Attic or additional Floor Joist Species Dimensions and Spacing (Table R802.4(1) and R802.4(2)) | | |

Job No:

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 04/20/16

| | | |
|---|---|---|
| | | |
| **Pitch, Span, Spacing& Dimension (Table R802.5.1(1) - R 802.5.1( 8))**<br>**Roof Rafter; Framing & Connections (Section R802.3 & R802.3.1)** | | |
| **Sheathing; Floor, Wall and Roof (Table R503.2.1.1(1)** | OK per revised plans | |
| **Fastener Schedule (Table R602.3(1) & (2) )** | | |
| **Private Garage**<br>**(Section R302.5)**<br>**Living Space (Above or beside)?**<br><br>**Table R302.6**<br>**Fire separation (Section R302.6)** | NA | |
| **Opening Protection (Section R302.5.1)**<br>**Minimum Height (Section R305.1** | | |
| **Emergency Escape and Rescue Openings (Section R310)** | NA | |
| **Roof Covering (Section R905)** | | |
| **Safety Glazing (Section R308)** | OK per revised plans | |
| **Attic Access (Section R807)** | NA | |
| **Chimney Clearances/Fire Blocking (Chap. 10)** | NA | |
| **Header Schedule (Tables R502.5(1) & (2))** | OK | |
| **Energy Efficiency IECC, 2009**<br>**R-Factors of Walls, Floors, Ceilings, Building Envelope, U-Factor Fenestration**<br>**Ventilation of Space per ASRAE 62.2, 2007** | OK per revised plans | |

Job No:

Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 04/20/16

| | | |
|---|---|---|
| **Type of Heating System** | | |
| **Means of Egress (Sec R311 & R312)**<br>**Basement**<br><br>**Number of Stairways**<br><br>**Interior**<br><br>**Exterior**<br><br>**Treads and Risers (Section R311.5.3)**<br><br>**Width (Section R311.5.1)**<br><br>**Headroom (Section R311.7.2)**<br><br>**Guardrails and Handrails (Section R312 & R311.5.6 – R311.5.6.3)** | OK per plans<br><br>OK per revised plans<br><br>OK per revised plans | |
| **Carbon Monoxide Alarms (R315)**<br>**Smoke Alarms (Section R314)**<br>**Location and Interconnected** | In conditions for approval | |
| **Dwelling Unit Separation (Section R302.3)** | | |
| **Deck Construction (Section R502.2)** | OK per plans | |