Job No:

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 09/23/14

ONE AND TWO FAMILY	PLAN REVIEW	CHECKL
Soil type/Presumptive Load Value (Table R401.4.1) _____		
Component	**Submitted Plan**	**Findings/Revisi**
STRUCTURAL **Footing Dimensions/Depth (Table R403.1 & R403.1(1), (Section R403.1 & R403.1.4.1)**		
Foundation Drainage, Fabric, Damp proofing (Section R405 & R406)		
Ventilation/Access (Section R408.1 & R408.3) Crawls Space ONLY		
Anchor Bolts/Straps, spacing (Section R403.1.6)		
Lally Column Type (Section R407) **Girder & Header Spans (Table R502.5(2))**		
Built-Up Wood Center Girder Dimension/Type		
Sill/Band Joist Type & Dimensions		
First Floor Joist Species Dimensions and Spacing (Table R502.3.1(1) & Table R502.3.1(2))		
Second Floor Joist Species Dimensions and Spacing (Table R502.3.1(1) & Table R502.3.1(2))		
Attic or additional Floor Joist Species Dimensions and Spacing (Table R802.4(1) and R802.4(2))		

Job No:

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 09/23/14

Pitch, Span, Spacing& Dimension (Table R802.5.1(1) - R 802.5.1(8)) **Roof Rafter; Framing & Connections (Section R802.3 & R802.3.1)**		
Sheathing; Floor, Wall and Roof (Table R503.2.1.1(1)		
Fastener Schedule (Table R602.3(1) & (2))		
Private Garage **(Section R302.5)** **Living Space (Above or beside)?** **Table R302.6** **Fire separation (Section R302.6)**		
Opening Protection (Section R302.5.1)		
Emergency Escape and Rescue Openings (Section R310)		
Roof Covering (Section R905)		
Safety Glazing (Section R308)		
Attic Access (Section R807)		
Chimney Clearances/Fire Blocking (Chap. 10)		
Header Schedule (Tables R502.5(1) & (2))		
Energy Efficiency IECC, 2009 **R-Factors of Walls, Floors, Ceilings, Building Envelope, U-Factor Fenestration** **Ventilation of Space per ASRAE 62.2, 2007**		

Job No:

Reviewed for Code Compliance
Inspections Division
Approved with Conditions

Date: 09/23/14

Type of Heating System		
Means of Egress (Sec R311 & R312) **Basement** **Number of Stairways** **Interior** **Exterior** **Treads and Risers** **(Section R311.5.3)** **Width (Section R311.5.1)** **Headroom (Section R311.7.2)** **Guardrails and Handrails** **(Section R312 & R311.5.6 – R311.5.6.3)**		
Carbon Monoxide Alarms (R315) **Smoke Alarms (Section R314)** **Location and Interconnected**		
Dwelling Unit Separation (Section R302.3)		
Deck Construction (Section R502.2)		