Reviewed for Code Compliance
Inspections Division
Approved with Conditions
Date: 07/30/14

Laurie Leader - 71 trefethen

From: don godsoe <dgodsoebuilders@hotmail.com>
To: "lrl@portlandmaine.gov" <lrl@portlandmaine.gov>
Date: 7/29/2014 8:06 PM
Subject: 71 trefethen

per our conversasion today, the headers will be made from two 2x10 and one piece of plywood in the middle to make a total of 3 1/2 inches wide. the honch on the concrete will be 12x12 and have two rows of #4 rebar. there will be mesh in the middle of the slab. anchor bolts will be 1/2 inch by 10 inch. any more questions please let me know.
donny